

~~SECRET~~A-18 Shelving
File

ARCHIVES AND RECORDS CENTER

18 June 1971

25X1A6a

MEMORANDUM FOR: [REDACTED] Engineer

SUBJECT : Moveable Shelving Project

1. The following paragraph is extracted from my monthly activity report to the Chief, Records Administration Branch at Headquarters:

The second increment of space was turned over to the contractor on 6 May. (Area E to F on plan) Concrete was poured in the first increment on 10, 11 and 12 May. (Area F to H on plan) Electricians removed the existing light fixtures and replaced them with the new type in the first increment except for problem areas. Tile was laid in parts of the first increment on 25 May. On 24 and 25 May representatives from the [REDACTED] Alarm Co. relocated the control boxes, which were going to interfere with the Moveable Shelving. Also during May, the first carriages were put on the rails, and Records Center shelves were put on the carriages. It would seem from the above that there was tremendous progress during May; however, there were problems at every turn. The concrete is uneven and rough, the tile did not stick, the edges of the concrete break, the concrete did not bond to the original floor, air ducts were in the way of the new light fixtures and vinyl edging strip did not work. In addition to the physical problems, there has been a problem with the contractor bringing uncleared employees to work on the project. The contractor is required by the specifications to submit a form supplied by the government on each of his employees to the [REDACTED] to have a

25X1A

25X1C4a

Security check done. We worked out a system with [REDACTED] Security Officer whereby he would furnish us a list of the cleared contractor personnel, and we would only admit those cleared; however, the contractor on several occasions brought uncleared personnel to the job. We referred the matter to the [REDACTED] Security Officer who each time admitted the employee.

25X1A6a

25X1A6a

~~SECRET~~