25X1

Approved For Release 2005/07/13 : CIA-RDP80-00810A002900080009-3 CLASSIFICATION CENTRAL INTELLIGENCE AGENCY REPORT NO. INFORMATION REPORT. CD NO. 25X1 COUNTRY East Germany DATE DISTR. 16 December 1953 Status of Railroad Construction Projects SUBJECT NO OF PAGES 2 25X1 PLACE NO OF ENCLS AOQUIRED DATE OF SUPPLEMENT TO NFO. REPORT NO. THIS DOCUMENT CONTAINS INFORMATION AFFECTING THE NATIONAL BEFORM OF THE UNITED STATES. WITHIN THE MEANING OF TITLE 16, SECTIONS 703 AND 784. OF THE U.S. CODE. AS AUGMENDED. ITS TRANSMISSION OR REVEL ATION OF ITS OWNERING TO GO SECRIFT BY AN UNAUTHORIZED PESSON OF CONTRIBUTED DYLAW THE REPRODUCTION OF VAILS FORM IS FROM HIS FORM IS FROM HIS FORM IS FORMED. THIS IS UNEVALUATED INFORMATION 25X1 Prior to mid-September 1953, most of the bridges on the Birkenwerder-Wustermark railroad line section were completed. The laying of tracks was scheduled to be completed by early October. Work on the construction of connecting curves was slowed down, some of the curves whose construction is envisaged will not be built before next year. 1 2. On 1 October, the Birkenwerder-Brieselang line section was officially opened by the East German Minister of Railroads, after 4 October, two pairs of express trains were scheduled to operate on the Berlin-Schwerin railroad line via the Nordring Berlin. 1 A sum of 21,000,000 eastmarks has been made available for work on the Nordwestring Berlin in 1954. This project includes the construction of connecting curves near Wustermark, 2 3. On 1 October, the Birkenwerder-Brieselang railroad line section north of Berlin was officially opened. The line, which represents a northern bypass around Berlin, is single-track. Source observed that the rails were fastened to new wooden ties without bed plates. Work on a road overpass over this railroad line was started by Beu Union Brandenburg near Hohenneuendorf. The bridge is scheduled to be completed by late 1953. On 5 October 25X1 4 the Brieselang-Birkenwerder diread line was opened to traffic on 1 October. According to the new winter timetable two pairs of express trains and some other trains for gainfully employed persons operate on the line. On 2 October, a train carrying construction material derailed on the new line. When the cause of the accident was investigated it was determined that the line was not up to strict standards of safety, because the permanent way was constructed in violation of construction requirements. various 25X1 defects of this line are so grave that it should not have been opened to traffic even as a secondary line. The Luckenwalde-Jueterbog railroad line section will probably be double-tracked by late October. The completion of this work will make the Berlin-Jueterbog railroad line double truck throughout its entire length. 25X1 CLASSIFICATION = SECRET, X NEVY X NSRB STATE DISTRIBUTION

ARMY

#x Air

X FBI

25X1

25X1

25X1

25X1 25X1

25X1 25X1 25X1

25X1

25X1

	SECRET/		25X1
	2	,	
	In early September, the volume of rail traffic through Horka increased, because the 'orst border station was closed in connection with construction work on a new bridge over the Neisse River.		
	In early September the custom the custom Grambow has been deactivated. At this point of the line involved the border is closed.	ns office in railroad	25X1
•.	Comment. In October 1952, work on the construction Nordwestring Berlin was started. This project construction, which covers the section between Karow Originally the Nordwestring was to be double-track as far as Wustermark. Because of shortage of mate one track was laid on the road bed which had space and for the same reason the line was built only as lang on the Berlin-Wittenberge railroad line. Information, the project was transmitted many started transmitted and the same transmitted many started transmitted and the same transmitted and th	timued the and Birkenwerder. ked and extended erials, only e for two trains, a for as briese.	
	project was transmitted previously.  The opening of the line was also the East German press. It appears noteworthy that built without observing previous standards of sufficient the construction of the line as mentioned in particular production by the forced speed at which the to be completed and the false ambition to overful production quotas. The relatively light traffic rethe line indicates that it does not yet have the fully serviceable main line.	the line was ety. The defects aregraph 4 project had fill prescribed sorted for	
2。	Comment. This information refers to the con Brieselang-Wustermark railroad line section, a pro- been postponed for the time being.	nstruction of the oject which has	
	Comment. Information on the reconstruction second track of this line section was reported preparet, After completi double-track rail connection would be available be Halle.	eviously. for last on of this project	
[	Commente At Forst, a temporary railroad bring Neisse River is being replaced by a permanent struject has been planned for years.  Station is not being used by the Soviets. This statement of the	ne Forst border	
5。	Comment. The Scheune-Stettin border crossin served by the Pasewalk-Grambow and Angermuende-Tar Rail traffic through Grambow was suspended on 23 cause the Derutra headquarters moved from Pasewall	ntow feeder lines.	
	SECTION		25X1