## Approved For Release 2006/08/08 : CIA-RDP82-00457R011200580001-7

	CLASSIFICATIO CONFIDENTIAL TROL - US OFF	ICIALS ONLY		
( 25	CLASSIFICA TO SECURITY INFORMATION CENTRAL INTELLIGENCE AGENCY	REPORT NO. 253		
L0FA)	INFORMATION REPORT	CD NC.		
JNTELLOFAX 25 ALLIANOON TO SEE	Germany (Russian Zone)	DATE DISTR. 3 April 1952		
25X <b>SUBJECT</b>	Costs of Reconstruction of Salvage Ships and Caisson Construction	NO. OF PAGES 2		
25X1		NO. OF ENCLS		
	DO NOT CIRCULATE	SUPPLEMENT TO REPORT NO.		
20 AND 704 OF TH	CONTAIRS INFORMATION AFFECTING THE MATION ALL DEFENSE STATES, WITHIN THE RESAMING OF TITLE 19, SECTIONS 798 E.U. S. CODE, AS AMBRIDGED. 175 TEAMSWISSIGS OR REVUL OUTERING TO OR RECEIPT OF AM URANATIONEED PRESSOR THAN THE REPRODUCTION OF THIS FORM IS ARCHIBETTE.	ALUATED INFORMATION		
25X1	(本語) (本語) (本語) (本語) (本語) (本語) (本語) (本語)			
	·			
25X1 <b>1.</b>	Schiffahrt on the costs of reconstruction work on	Generaldirektion rt on the costs of reconstruction work on the salvage "Grobian" and "Goliath" and the building of ten salvage		
2.	Salvage Ship "Grobian." - Reconstruction of into a salvage vessel was commenced in 195 provided from the fuld for increasing the Fonds zur Erweiterung der Schrottkapazite	0. The means were scrap supply		
3.	The job was assigned to the Plaue shippard, with the provision that it was to be completed in 1950, on a cost estimate of DH 435,136. The yard was not prepared to continue beyond the end of 1950 at the above estimate. A new estimate of DH 634,960 was submitted on 12 January 1951. About mid-year it became evident that the ship could not be finished at this figure. The estimate had to be revised and provision made for additional costs. These additional costs amounted to DH 235,262 up to 31 August 1951. The main reason for the increases was that in the beginning, through inefficient coordination and checking of the cost estimate, a whole list of items was not included. These were put into the second estimate, but at too low a figure. Including DH 175,000 appropriated for 1952, the total cost of construction is placed at DH 1,000,000, or which DH 376,092 are covered by funds provided, leaving an uncovered deficit of DH 123,908.			
	Document No Class Class Cl Auth.: K Date:	TS S (1)  11 10-2  EP 14  By:  257		
	CLASSIFICATION CLASSIFICATION	ICIALS ONLY		
25X1 ARMY	X   NAVY   EV   X   NSRB     DISTRIBUTION			

	25X1

## CONTESTICIONTROL U. S. OFFICIALS ONLY

## CENTRAL INTELLIGENCE

- 2 -

- 4. Salvage ship "Goliath." Reconstruction of the salvage ship "Goliath" from an old hull was begun early in 1950. The cost estimate by the Mechlin shippard was DM 235,000. This did not include the installation of machinery. The Mechlin yard was unable to carry out the work, which had to be done mostly, if not entirely, at Fuerstenberg. Altogether, DM 402,764 were dispensed in 1950 from the scrap fund. In 1951 a further investment of funds from other sources amounting to DM 90,465 was made. In the 1952 plan, an additional DM 80,000 is provided for completion of the ship, making the total completed cost DM 573,928.
- 5. It has subsequently turned out that the ship's hull had plates only four mm. thick. It is our understanding that thorough investigation is proposed by the Ship Classification Bureau (DSRK) to determine whether since reconstruction, the ship is strong enough to be certified for small coastwise trips.
- 6. Caissons. The building of ten salvage caissons was begun in 1950, the cost to be covered from the scrap fund. The caissons were to be completed in 1951. On the basis of cost estimates submitted by various firms, a price of DM 85,000 per piece was taten, or DM 850,000 for all ten caissons. In 1950, the scrap fund advanced DM 419,710. From the investment fund 016 (Grobian, Goliath and caissons), DM 418,293 was spent in 1951 for the caissons, making a total of DM 838,003 advanced. The final works accounting amounts to DM 1,026,243, leaving an uncovered deficit of DM 188,240.

CONSTRUCT CONTROL U. S. OFFICIALS ONLY