

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 2 August 1988

1. Progress Report Tasks Assigned by Senior Management:

None

2. Major Events That Have Occurred During the Preceding Week:

a. Asbestos-Containing Ceiling Tile Removal, Key Building
- Removal of asbestos-containing ceiling tile from the twelfth floor of Key Building was completed the weekend of 29 July. Removal of tiles from the tenth floor is scheduled for the weekend of 5 August. Presently, removal from seven floors is complete. Total completion of ceiling tile removal is anticipated by 1 September.

*Report when all
is completed*

25X1
25X1

S E C R E T

SUBJECT: Real Estate and Construction Division Weekly Report
for Period Ending 2 August 1988

25X1

f. Arlington Center - The roof-mounted water chiller servicing the CER and Wang equipment at Chamber of Commerce Building was replaced on 30 July 1988. The installation also included new outdoor piping. This project was managed by External Building Operations Branch Project Officers. [REDACTED]

25X1
25X1

g. [REDACTED] - An old 300-ton chiller at [REDACTED] [REDACTED] has been completely repaired and with all other chillers in operation, the building temperature is within the comfort level. On 25 July, twelve new window air conditioning units were installed on the second floor. [REDACTED]

25X1
25X1

25X1
25X1

3. Upcoming Events:

None

4. Management Activities and Concerns:

None

25X1

Page Denied