

Contract file
Mount

31 August 1964

DECLASSIFICATION REVIEW BY NIMA / DoD

MEMORANDUM FOR: Chief, Contracts Branch, PD/OL

SUBJECT : Time Extension, Contract [REDACTED] 25X1A

1. It is requested subject contract be extended from the existing date of 1 June 1964 to 1 December 1964.

2. This extension is ^{needed because} ~~entirely due to~~ the environmental and operational facilities in [REDACTED] ^{have not been} not being completed in time to accept the instrument on the contract date. Verbal authorization has been given the contractor to extend to the present time. However, it is recommended that the extension to 1 December 1964 be covered by contract amendment.

3. Coordination with the contractor ^{but it might?} concerning the 1 December 1964 installation date has been effected and it is felt the contract extension will not result in an increase in funding. The instrument could have been delivered on schedule had the receiving facility been completed and it is for the convenience of the Government the extension is being recommended.

25X1A

[REDACTED]

25X1A

Development Branch, P&DS

Distribution:

- Orig. & 1 - Addressee
- 1 - Subj. File
- 1 - Chrono

NPIC/P&DS/Dev. Br.; [REDACTED] - x3435 - 31 August 1964

25X1A

copy 8/20

~~CONFIDENTIAL~~

[REDACTED]

25X1A

25X1A

25X1A

25X1A

TELEPHONE OR VERBAL CONVERSATION RECORD

Subject of Conversation

Time extension - Platter

Date

27 Aug 64

Person Calling

Office or Company

Telephone Number

Information or Action Sought

1. Called to inform [redacted] of another building delay (to 1 Dec 64) and effect upon fabrication, cost, etc.

25X1A

Talked to [redacted] They will extend fabrication & complete in October instead of Sept. Training is now tentatively set for 1 Oct. [redacted] & man from [redacted] shop for operational theory.

Information Given or Action Taken

If completed prior to facility readiness, acceptance will be made at factory then crated & shipped & stored here.

25X1A

Extension should be no cost. [redacted] will check with [redacted] next week & let me know. Advised tin programming is complete (per [redacted] and we would again look into obtaining 75' cable from [redacted] Progress report due. Will send.

25X1A

25X1A

25X1A

Date

27 Aug 64

Time

Signature

[Handwritten Signature]