

REPORT

CD NO. 25X1

DATE DISTR. 21 March 1955

NO. OF PAGES 2

NO. OF ENCLS.
(LISTED BELOW)

SUPPLEMENT TO REPORT NO. 25X1

25X1

THIS IS UNEVALUATED INFORMATION

- 25X1

- 25X1

25X1

25X1

SECRET

CLASSIFICATION

25X1

STATE	X	NAVY	X	NSRB	X	DISTRIBUTION						
ARMY	X	AIR	X	FBI								OSI Ev

25X1

SECRET

25X1

Annex

25X1

1954 Investment Plan of the Main Administration for Telecommunications

Number	Project	1954 Allocation in 1,000 Eastmarks	Money Spent by 30 June 1954 in 1,000 Eastmarks	Fulfillment of Investment Plan in Percents
1	Arrears	672.4	500.6 (468.1)	74.5 (69.7)
2	Projects continued	7,206.9	2,981.1 (2,264.1)	41.4 (31.4)
3	Technical installations	9,606.0 (9,556.0)	2,543.9 (1,522.6)	26.6 (16.0)
4	Transmitting installations	5,647.7 (5,622.7)	769.5 (623.7)	13.6 (11.1)
5	Network of communication lines	11,190.8 (11,085.0)	3,287.2 (2,181.4)	29.3 (19.7)
6	Vehicles	2,405.0	142.2 (109.1)	5.9 (4.5)
7	Hochbau Magdeburg	500.0	104.6 (80.9)	21.0 (16.2)
8	Hochbau Leipzig	300.0	35.2 (14.5)	11.8 (4.8)
9	Hochbau Gera	350.0	14.0 (-)	4.0 (-)
10	Hochbau Neubrandenburg	250.0	- (-)	- (-)
11	Projects costing less than 250,000 eastmarks	2,522.1	487.8 (305.3)	19.3 (12.1)
Total:		40,650.9 (39,870.1)	10,866.1 (7,569.7)	26.7 (19.0)

Note: The figures in parentheses referred to the status of 31 May 1954

25X1