

**SECRET**

OSA-0681-62

6 August 1962

MEMORANDUM FOR THE RECORD

25X1A

SUBJECT: Trip Report to [REDACTED]

25X1A

1. On 1 August 1962 Messrs [REDACTED] visited the [REDACTED] office in [REDACTED]. The purpose of the visit was to inspect construction in progress on the addition to existing building and to review the Construction Contract.

25X1A  
25X1A

a. Contract: A contract to erect the additional building was signed between [REDACTED], the owner and the [REDACTED] Construction Company on 6 June 1962 in the amount of [REDACTED]. Change Order No. 1 was prepared and signed on 20 June 1962 deleting some work from the contract thereby reducing the total cost of the contract by [REDACTED]. The adjusted contract price is therefore [REDACTED].

25X1A  
25X1A  
25X1A  
25X1A  
25X1A

b. Construction: [REDACTED] Construction Co. was given verbal orders to proceed with construction on 6 June 1962. Work was started 9 June 1962. The following work is in progress:

25X1A

(1) Relocating utility lines	98% complete
(2) Excavation for foundation	80% "
(3) Excavation for basement floors	60% "
(4) Concrete foundations	80% "
(5) Reinforcement steel in place for basement walls	60% "
(6) Concrete forms for basement walls in place	40% "

2. The contractor's schedule is for placing concrete in the basement walls 3 August 1962. The contractor was delayed several weeks by a strike of steel works. Since settlement of strike, he has increased his steel working crews and is about on schedule.

DOCUMENT NO. \_\_\_\_\_  
NO CHANGES IN CLASS. ☒  
DO NOT RECLASSIFY  
DATE: 24/11/81 BY: 2011  
NEXT REVIEW DATE: \_\_\_\_\_  
DATE: 24/11/81 REVIEWER: 064540

**SECRET**


SECRET

OSA-0681-62  
Page Two

3. During excavation, four boulders exceeding  $\frac{1}{2}$  cubic yard each were uncovered. Since the specifications state any boulder over  $\frac{1}{2}$  cubic yard in size shall be paid for separately at the price stated in the bid proposal, it will be necessary to prepare Change Order No. 2 which will be a slight increase of a few hundred dollars to the contract price.

4. The contractor appears to be running a very orderly and clean job. The work in progress is well supervised and planned.

25X1A

  
Installations Engineer  
Materiel Division  
OSA-DD/R

25X1A

ND/OSA:  :mrs

Dist: 1 - C/MD/OSA  
1 - AD/OSA  
1 - DD/OSA  
1 - Admin/OSA  
✓ 1 - RIB/OSA

SECRET