

OL/NBPO WEEKLY REPORT - PERIOD ENDING 14 MAY 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

a. The New Building contractor who is resurfacing the South parking lot started his preparations for asphaltting the first portion of South lot on 12 May. This activity puts him approximately one week ahead of schedule at this point. He is scheduled to complete this first portion of the South lot on 23 May 1986. [redacted]

*No reviews weekly*

b. Representatives from the New Building Project Office (NBPO), OL, and Procurement Division, OL, will be in Detroit on 14 May to complete the technical evaluation of carpet proposals received on 12 May. The Agency is currently soliciting bids for some 760,000 sq.ft. of carpet for the New Headquarters Building. The principal purpose of the trip will be the evaluation of samples for color adherence to the building standard. This evaluation will be done in the NBPO architect's lighting laboratory, which will simulate lighting type and levels to be found in the New Headquarters Building. [redacted]

*OL's*

c. ~~After being~~ notified by the General Services Administration (GSA) on 9 May that the land use permit for the area behind the <sup>Headquarters</sup> Motor Pool (presently used for Contel trailers) expires on 31 May 1986, the New Building Project Office (NBPO), OL, arranged for a one-year extension of the permit. A copy of the amendment to the original agreement will be forwarded by GSA to the Director of Logistics for signature. [redacted]

*office of Logistics was*

*1-C*

*yes*

d. New Building Project Office (NBPO), OL personnel will be accompanying [redacted] Interior Designer, FMD/OL, and a P&PD/OL photographer to the Washington Design Center in downtown Washington during this period to photograph a display of Corry-Jamestown workstations that are representative of those to be installed in the New Headquarters Building. The photos will be part of an upcoming briefing for those Agency components scheduled to occupy the New Headquarters Building. [redacted]

*STAT*  
*7/0*

e. The Virginia Department of Highways and Transportation (VDH&T) has advised ~~the New Building Project Office (NBPO)~~, OL, that it will conduct its internal review of the 60 percent ~~detailed~~ engineering design for the Agency's Route 123 Roadway Improvement Project on 5 June, 1986. NBPO personnel will participate in the review, after which formal notification will be sent to all Traffic Advisory Committee (TAC) members announcing the first of two remaining TAC reviews. The ~~formal~~ TAC review will occur during either the second or third week of June 1986, at a location to be selected by the community. [redacted]

*STAT*  
*STAT*

*yes*

*1-D*

3. Events Anticipated During the Coming Week:

None.

STAT

Chief, New Building Project Office

D/OL  
C/FMD/OL