Approved For Release 1999/09/20 CIA-RDP78-04724A000200020009-3

PROGRESS OF THE REW BUILDING

By the time this item appears in the Support Bulletin we will be sweiting bids on what is generally recognized as the first significant step in the erection of a large building. That is the job of digging a "hole in the ground." Bids will be submitted on 9 September for the excavation of the actual building site and for pouring the concrete foundations on which the building will rest. Actual work is expected to start 1 October.

on the site as a whole, rather than on the building. Last October work started on clearing and grubbing. This meant the actual removal of trees and brush from about half of the 137-acre tract of land and the cleaning or removal of dead trees and brush from the rest of the site. This work was completed in March 1958 and by that time a contract had been let for grading the site to bring it to the proper elevations as determined by our site planners, and for the installation of drainage structures designed to carry off surface water from rainfall and from several springs in the area. Under this contract the roads on the site and the parking areas are being graded and some of them will be given a gravel surface treatment so that they may be used by the building contractor to bring in his supplies and equipment.

This document is part of an integrated file. If separated from the file it must be subjected to individual systematic review.

Approved For Release 1999/09/20 : CIA RDP78-04724A000200020009-3

NOFOD.

The weather has been unfavorable most of the time since work started last October. Summer and early fall of last year were marked by long dry spells ideal for construction work but almost as soon as clearing and grubbing started we had heavy rains.

Last winter the snow storms were the worst we had had in this area for years and so far this spring and summer reinfall is well above normal. In spite of this we are maintaining our schedule. The grading and drainage contractor is expected to finish by the end of September as his contract provides.

mately 6 months and before that work is completed we expect to have a contract for the construction of the building itself. Probably 6 to 9 months, time has been saved by making separate contracts for the clearing and grabbing, grading and drainings, and excavation and foundations. All of this will have been accomplished while our architects have been propering the complex detailed plans required for the main building.

While the work described above has been under way on our site, equally important work has been started off the site. Considerable progress has been made on highway work. The new four-lane highway leading to the north entrence to our site is completely graded. Piers for the several bridges on this highway are completed.

Approved For Release 1999/09/20 POP78-04724A900200020009-3

The entire project is scheduled to be paved and ready for use by the end of 1959, well in advance of our 1961 moving date. Within the last month work has been started on widening the half mile of existing highway leading to our south entrance.

County officials are proceeding with their plans for installing water and sewer lines and for building pumping stations necessary for these facilities. Plans for the electric power station that will supply our building are also well along.

Approved For Release 1999/09/20 : CIA-RDP78-04724A000200020009-3

25X1A

T NSM	TTAL SLIP	DATE	
TO:			
ROOM NO.			
1414	BUILDING	7	
REMARKS:			
Frank:			
Here is another draft Support			
Bulletin for your review.			
	•		
25X	1 Δ		
EDOM.	·		
ROOM NO.	CUTIVE Assis	Cant to	
121	BUILDING	East	EXTENSION
ORM NO . 941	REPLACES FORM %-A		-

T NSMITTAL SLIP DATE

TO: Chief, I & R Staff, DD/P

ROOM NO.

2309

REMARKS:

Attached is a draft of Support

Bulletin No. 11 for your review.

FROM:

Executive Assistant to the DD/S

ROOM NO.

BUILDING

Rast

Rast

Approved For Release 1999/09/20 : CIA-RDP78-04724A000200020009-3 WILL CHECK CLASSIFICATION TOP AND TTOM UNGLASSIFIED CONFIDENTIAL SECRET CENTRAL INTELLIGENCE AGENCY OFFICIAL ROUTING SLIP NAME AND ADDRESS INITIALS то DATE 25X1A 1 2 3 5 DIRECT REPLY ACTION PREPARE REPLY APPROVAL DISPATCH RECOMMENDATION COMMENT FILE RETURN CONCURRENCE INFORMATION SIGNATURE Remarks: 25X1A FOLD HERE TO RETURN TO SENDER FROM: NAME, ADDRESS AND PHONE NO. DATE 25X1A

CONFIDENTIAL

Approved hor Release, 1999/09/20: CIA-RDP/8-04/24A0002000020009-3

UNCLASSIFIED