

November 25, 1968

DESIGN PROGRAM

Project: Site Preparation

Washington, D.C.

STATINTL

Agency: Central Intelligence Agency

STATINTL

ECC:

A-E:

Background: The Agency has entered into a procurement project for a one-of-a-kind piece of electronics optics equipment. Delivery date 8-19-69. The purpose of this project will be to renovate the proposed site to allow installation of this new equipment. The renovation will include both major electrical and A/C changes to provide the proper environment for this equipment. The equipment manufacturer has indicated for damages will be assessed if the site is not prepared to accept this equipment upon delivery.

STATINTL
STATINTL

Program: In an effort to meet the requirements of the Client Agency, I propose the following project program. I am assuming, for the purpose of this development, the CIA can provide sufficient justification for proceeding into the design phase using Rush Procedures and the limited bidding technique can be used for the construction phase. This proposed program is as follows:

- | | | | |
|---|-------------------------------------|---|-----------------------------------|
| <i>15-Dec 30%
ON-BOARD
Review</i> | 1. Design Start (Agency Scope) | - | 11-25-68 |
| | 2. On-Board Review (50%) <i>60%</i> | - | 12-23-68 <i>1/3/69</i> |
| | 3. Prefinal Submission | - | 1-13-69 |
| | 4. Design Complete | - | 1-27-69 |
| | 5. Bid Invitation | - | 2-3-69 |
| | 6. Bid Opening | - | 2-24-69 |
| | 7. Construction Award & NTP | - | 3-15-69 |
| | 8. <u>Construction Complete</u> | - | <u>8-15-69</u> |

In order that we meet our commitments, if we embark on this program, your full cooperation will be required.

Please let me have any comments regarding the above as soon as possible as we plan to meet with the A-E this afternoon.

STATINTL

INTER ROUTING SLIP

Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030084-5

FROM		DATE		REMARKS	
C/LOG		11/25/68			
TO	INITIALS	DATE			
DIRECTOR			<p>Bob - Today GSA notified [redacted] to proceed with the design phase [redacted]</p> <p>For your info, attached is the schedule of events as proposed by GSA. They think the construction completion date will be met.</p> <p>Good luck - [redacted]</p>		
DEP/DIRECTOR					
EXEC/DIRECTOR					
SPECIAL ASST					
ASST TO DIR					
ASST TO DEP/DIR					
CH/PPBS					
DEP CH/PPBS					
EO/PPBS					
CH/IEG					
DEP CH/IEG					
EO/IEG					
C/Log Br.					
CH/PSG					
DEP CH/PSG					
EO/PSG					
CH/DBD/PSG					
C/SSD	3	wjc 12/2	Please return this for our files.		
CH/TSSG			Bill & Walt		
DEP CH/TSSG			I would like it be brought on our progress on this at least every two weeks. We cannot allow ourselves to be too pessimistic on this or the stakes are too high.		
EO/TSSG	2	JPH 11/24			
C/SSD	1	wjc 11/26			
DIR/IAS/DDI					
CH/DIA/XX4					
CH/DIA/AP-1P					
CH/SPAD					

STATINTL

STATINTL

STATINTL

MEMORANDUM FOR: *John Siegel -*

11-26-68

For your info -



have been given the A+E

*Contract. Attached is the Schedule
GSA has set forth for the work.
This document is letter from a
higher GSA level to a subordinate
level - region to group - or something
like that.*

WJC

(DATE)

P.S. Note that Walt wrote this back.

FORM NO. 101 REPLACES FORM 10-101
1 AUG 54 WHICH MAY BE USED.

(47)

STATINTL

STATINTL