

16 December 1969

MEMORANDUM TO: Chief, Logistics Branch, SSD/TSSG/NPIC

SUBJECT : Status of ☐ Site Preparation, Report #1

1. This report is the first of bi-monthly reports covering the status of the ☐ Site Preparation in ☐

2. (a) As of this writing, the excavation of the pit is approximately 80% completed.

(b) The south, west, and north foundation walls have been poured.

(c) Redesigned drawings governing the depth and location of the foundation for the ☐ engine was given the contractors December 16. This redesign resulted from information learned when the footings of the columns at this location were uncovered.

(d) Approximately 90 ton of washed gravel has been ordered to be delivered to the ☐ Site. This gravel will be used to fill the excavation to a level 3 feet below the present floor slab.

(e) Electrical demolition in this area is currently under-way.

(f) Mosler vault doors ordered as GFE are expected to arrive on the site the 3rd week of January 1970.

Declass Review by  
NIMA/DOD

25X1

SUBJECT: Status of [ ] Site Preparation, Report #1

(g) Other material scheduled to be delivered during January are air filters, motors, compressors, etc.

3. The black box which is Government Furnished Equipment will be ready for tests during the last week of December 1969. Upon successful testing, the black box will be shipped to the [ ] Plant in [ ] California for further testing with the instrument.

25X1

4. It is too early in the Site Preparation to definitely state that the work program is on schedule, however, the target date for completion remains 15 April, 1970.

[ ]  
Chief, Building Services Section

25X1

25X1

[ ], R.E.D., to discuss the overall effect of the possible delay in acceptance tests for the official record will representation from [ ] on 14 Dec. 69.  
Wjs.

25X1

SECRET




# CENTER ROUTING SLIP

Approved For Release 2003/12/04 : CIA-RDP78B05171A000100010060-2

FROM

*C/106*

*12/17*

TO	INITIALS	DATE	REMARKS
DIRECTOR			
DEP/DIRECTOR			
EXEC/DIRECTOR			
SPECIAL ASST			
ASST TO DIR			
ASST TO DEP/DIR			
CH/PPBS			<i>This copy for RED info.</i>
DEP CH/PPBS			
EO/PPBS			
CH/IEG			
EP CH/IEG			
EO/IEG			
CH/PSG			
DEP CH/PSG			
EO/PSG			
S/SSD	<i>4</i>		
CH/TSSG	<i>3</i>	<i>JWC 12/18</i>	
DEP CH/TSSG			
EO/TSSG	<i>2</i>	<i>✓ 12/17</i>	
CH/SSD/TSSG	<i>8</i>	<i>W/B 12/17</i>	
PERSONNEL			
LOGISTICS			
TRAINING			
RECORDS MGT			
SECURITY			
FINANCE			
DIR/IAS/DDI			
CH/DIAXX-4			
CH/DIAAP-9			
CH/SPAD			

ILLEGIB

25X1

25X1

*Bill - Status report on the site preparation.*

*will*  
*To 4: Good. but I suggest this be done each month rather than every two months. Copy should go to PED.*

Approved For Release 2003/12/04 : CIA-RDP78B05171A000100010060-2