CENTRAL INTELLIGENCE AGENCY

The state of the s

INFORMATION REPORT

This Document contains information affecting the National Defense of the United States, within the meaning of Title 18, Sections 793 and 794, of the U.S. Code, as amended. Its transmission or revelation of its contents to or receipt by an unauthorized person is prohibited by law. The reproduction of this form is prohibited

	SECRET/CONTROL - U.S. OFFICE	THEO ONE:		
	कर्पसम्बद्धाः		619348	25X
DUNTRY	East Germany	REPORT		
BJECT	January 1954 Progress Report of VEB Staatswerft Rothensee	DATE DISTR.	7 May 1954	
PATE OF INFO.		REQUIREMENT NO.	RD	
CE ACQUIR	ED	REFERENCES		25 X 1
	This is UNEVALUATED Information			
	THE SOURCE EVALUATIONS IN THIS REPORT THE APPRAISAL OF CONTENT IS TEN (FOR KEY SEE REVERSE)	ARE DEFINITIVE. TATIVE.		25 X 1
•				25X1
1.	Ship was to sail on 2 January 1954 for was to be completed on 5 January 1954,	she was icebound i	n Hohensaaten	
1.	Ship was to sail on 2 January 1954 for was to be completed on 5 January 1954, and is not lying in the DSU harbor. During upper deck aft was damaged by a hurber repaired after the ship reaches Grein	she was icebound i ring the night, 15 ricane-like storm	n Hohensaaten /16 January 1954	
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurber repaired after the ship reaches Grein	she was icebound i ring the night, 15 ricane-like storm fswald.	n Hohensaaten /16 January 1954 and can only	
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurbe repaired after the ship reaches Grei: The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant of the state of the	she was icebound i ring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berl nat the firm was u	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed	
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurber repaired after the ship reaches Grei. The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possible structure. Since then, sharp frost has fittings in the better accommodated	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlmat the firm was ulacing of windows ble to spray the dimade it impossiblations could not be	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed.	
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a humber repaired after the ship reaches Grei. The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The properties of four teen days, and it was not possible structure. Since then, sharp frost has fittings in the better accommodate Lincleum and Lincrusta will not be delivered on Furniture from VSM was not delivered on bulkheads were scrapped by VSM. The particular form the contraction of the contraction	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlat the firm was ulacing of windows only the desired in the process of schedule, because thitions in the local store in the local store in the local sections in t	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon	, 25X
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a humber repaired after the ship reaches Grei. The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possill structure. Since then, sharp frost has fittings in the better accommodate Lincleum and Lincrusta will not be delived at first could not decide on the contract.	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berl nat the firm was ulacing of windows only the department of the spray the department of the series of schedule, because titions in the low Berguse of the hear	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon wer saloons will	, 25X
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurbe repaired after the ship reaches Grei. The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possiful structure. Since then, sharp frost has fittings in the better accommodate Lincleum and Lincrusta will not be delived SBA at first could not decide on the confurniture from VSM was not delivered on bulkheads were scrapped by VSM. The par presumably be delivered on 3 February. Laying of tiles and fitting of the seams	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlmat the firm was ulacing of windows one to spray the dimade it impossiblations could not be vered until 27 Janveret thickness of schedule, because titions in the low Because of the heads seek covering	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon wer saloons will	, 25X
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurbe repaired after the ship reaches Grei: The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possible structure. Since then, sharp frost has fittings in the better accommodated Linoleum and Lincrusta will not be delivered on the conformation of the structure from VSM was not delivered on bulkheads were scrapped by VSM. The par presumably be delivered on 3 February.	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlmat the firm was ulacing of windows one to spray the dimade it impossiblations could not be vered until 27 Janveret thickness of schedule, because titions in the low Because of the heads seek covering	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon wer saloons will	25X
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Dur the upper deck aft was damaged by a hurbe repaired after the ship reaches Grei. The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possible structure. Since then, sharp frost has fittings in the better accommodate Lincleum and Lincrusta will not be delived and the confurniture from VSM was not delivered on bulkheads were scrapped by VSM. The part presumably be delivered on 3 February. Laying of tiles and fitting of the seam! Rubber slide boxes and stern bushes will	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlmat the firm was unlacing of windows only to spray the dimade it impossiblations could not be rered until 27 Januaret thickness of schedule, because titions in the low Because of the heads as deck covering the collected on I	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon wer saloons will avy frost, the has ceased temporary.	25X
1.	was to be completed on 5 January 1954, and is not lying in the DSU harbor. Due the upper deck aft was damaged by a hurbe repaired after the ship reaches Grei: The window panes delivered to Ferdinand were delivered in so large a quantity the sort them according to schedule. The plant for fourteen days, and it was not possible structure. Since then, sharp frost has fittings in the better accommodated Linoleum and Lincrusta will not be delived and the second structure from VSM was not delivered on bulkheads were scrapped by VSM. The part presumably be delivered on 3 February. Laying of tiles and fitting of the seams	she was icebound iring the night, 15 ricane-like storm fswald. Eltz Fabrik, Berlmat the firm was unlacing of windows only to spray the dimade it impossiblations could not be rered until 27 Januaret thickness of schedule, because titions in the low Because of the heads as deck covering the collected on I	n Hohensaaten /16 January 1954 and can only in-Gruenau, nable to was delayed eck super- e. The installed. uary. The the Lincrusta. all the saloon wer saloons will avy frost, the has ceased temporary.	25X

	SECRET/CONTROL - U.S. OFFICIALS ONLY	25 X 1
	_2	
	Watertight tests on the aft part of the ship were halted by the severe frost. The aft superstructure was delivered late. The midships superstructure has not yet been finished because 21 plates had to be forwarded to Schwermaschinenbau Ernst Thaelmann, Magdeburg, for straightening. This resulted in a fortnight's delay. Scraping and painting of the outer hull, as well as welding, was stopped by the heavy frost.	
		25X1
l	Progress here is also dependent on watertight tests and welding. Superstructures have not yet been delivered from Junkalor.	
		25 X 1
	Work has stopped because the discrepancies in the designs have not yet	
Г	been eliminated.	05)//
		25 X 1
	The designs are not yet complete so that work cannot proceed. For	
	instance, the blueprints for the rudder leads, pipelines, and various minor parts are not available, causing considerable difficulties.	
	It has not yet been possible to contract for the fittings.	0EV4
		25 X 1
	No shipbuilding shed is available, and the sections have been built in the boiler-shop which was cleared for this purpose. The main deck section has had to be welded outside the hangar, and work was stopped by the heavy frost. Otherwise, the same applies as for	
	645•	25X1
		(
	The main engines were installed in the Magdeburg Handelshafen. It was not possible to bring the ship back from Frohse dockyard because it is frozen up. Consequently, completion is being carried out	
Г	under very unfavorable conditions.	25X1
		25/(1
Г	Watertight tests were abandoned because of the severe frost.	05.74
4.		25 X 1
	Work was delayed because of the frost.	
5.	General Remarks	
	The constant shortage of oxygen and acetylene is causing many delays. For example, often only five bottles of acetylene, at the most ten, are received, so that not enough bending work could be done in the mild weather to maintain progress. The training workshop, which is	
	included in production, most days receives no acetylene at all.	OEV4
		25X1

SECRET/CONTROL - U.S. OFFICIALS ONLY