₩ 1952	51-4/
ELLOFA	

Z

## CENTRAL INTELLIGENCE AGENCY

CLASSIFICATION

SECRET/CONTROL - U.S. OFFICIALS ONLY
SECURITY INFORMATION

50X1-HUM

INFORMATION REPORT R

CD NO.

COUNTRY 0

Germany (Russian Zone)

DATE DISTR.

22 April 1952

**SUBJECT** 

1951 Final Investment Figures for Plants under the Ministry of Metallurgy and Ore Mining

NO. OF PAGES

2

DATE OF INFO.

and the second second

NO. OF ENCLS.

PLACE ACQUIRED (LISTED BLCOM)

50X1-HUM

SUPPLEMENT TO REPORT NO.

THIS DOCUMENT CONTAINS INFORMATION AFFECTING THE NATIONAL DEFENSE OF THE UNITED STATES, WITHIN THE MEANING OF TITLE 18, SECTIONS 793 AND 194, OF THE U.S. CODE, AS AMENDED. ITS TRANSMISSION OR REVELATION OF ITS CONTENTS TO OR RECEIPT BY AN UNAUTHORIZED PERSON IS PROHIBITED BY LAW. THE REPRODUCTION OF THIS FORM IS PROHIBITED.

THIS IS UNEVALUATED INFORMATION

50X1-HUM

1. The final planned sum on investments for 1951 for plants under the direct control of the Ministry of Metallurgy and Ore Mining (Hüttenwesen und Erzbergbau) was DM (East) 444,349,500.-\*, subdivided as follows:

Construction (Bau)

240,731,000.-

Assemblage (Montage)

22,609,100.-

Equipment (Ausruestung)

146,595,200.-

Diverse expenditures such

as projecting costs

34,414,200.-

2. The final sum invested in 1951 was DM (East) 397,092,900.-, subdivided as follows:

Construction (Bau)

215,234,200.-

Assemblage (Montage)

18,807,300.-

Equipment (Ausruestung)

131,004,300.-

Diverse expenditures such

as projecting costs

33,009,200.-

 Percentages of realization of Investment Plan for 1951 and reasons for nonfulfillment in major plants are as follows:

CLASSIFICATION

SECRET/CONTROL - U.S. OFFICIALS ONLY

STATE	STATE ~		NAVY	v	NSRB		DISTRIBUTION			
ARMY	$\neg$	x	AIR	x	FBI					

## SECRET/CONTROL - U.S. OFFICIALS ONLY

-2-

-2	-	
Name of Plant	Percentage	Reason for Non-realization
VVB EFW Eisenhuettenkombinat Ost	90	Lack of skilled labor and dilatory planning.
VEB Maxhuette	90	Poor quality of equipment and delay in supplies because of reparations deliveries by suppliers.
VVB VEB Edelstahlwerk Doehlen	90	Delay in delivery because suppliers were heavily engaged on reparations orders.
VVB VEB Stahl und Walzwerk Brandenburg	92	As above
VVB VEB Stahl und Walzwerk Groeditz	90	50X1-HUM
VVB VEB Stahl und Walzwerk, Riesa	74	Tube-making plant not delivered.
VVB VEB Stahl und Walzwerk Wilhelm Florin, Hennigsdorf	90	Delay in obtaining funds 50X1-HUM
VVB Mansfeld	98	Delay because suppliers were heavily engaged on reparations orders.
VVB VEB Kupfer und Blechwalzwerk Michael Niederkirchner, Ilsenburg/ Harz	95	Delay because suppliers were heavily engaged on reparations orders.
VVB EFW Eisenwerke West, Calbe/Saale	96	Delays over general constructional difficulties.
VVB EFW Walzengiesserei, Coswig	96	-
VVB EFW Walzengiesserei, Quedlinburg	g 96	. <b>-</b>
VVB EFW Ferrolegierungswerk Lippendorf	88	Delay in obtaining equipment because suppliers were heavily engaged on reparations orders.
VVB EFW Ferrolegierungswerk Mueckenberg	81	As above
VVB WZ Walzwerk Finow	74	As above
VVB WZ Walzwerk Willy Becker Kirchmoeser	86	As above
VVB WZ Blechwalzwerk Olbernhau	81	As above
VVB WZ Halbzeugwerk Auerhammer	87	As above 50X1-HUM

Comment: The figures in this report are confined to capital investments, that is, equipment, and do not include investments under the items of cultural activities, health group, and apprentice training.

SECRET/CONTROL - U.S. OFFICIALS ONLY