

Re: North-side Computer Center
CIA Headquarters Building
McLean, Virginia
GS-03B-79023

6 MAR 1978

Mr. Frank Miles
Project Coordinator
Construction Management Division
Regional Public Buildings Service
General Services Administration
Washington, D. C. 20407


Dear Frank:

As per our recent conversation, there are several changes in scope to the referent which should be formally documented:

1. Drop the requirement for a closed interior chilled water loop within the computer room. If chilled water is required by the central processing units, each will have it's own closed loop as part of the packaged unit.
2. Drop the requirement for rate-of-rise fire detection. This merely duplicates the coverage of the ionization detection system.
3. The Architect-Engineer should prepare specifications for the chilled water cooled air handling units as they are to be furnished by the construction contractor.

Please take whatever action is necessary to formalize these changes.

Sincerely,



Chief
Headquarters Engineering Branch, RECD/OL

STATINTL

OL 8 0892

Distribution:

Orig. - Addressee

- 1 - OL/RECD/HEB Official
- 1 - OL/RECD
- 1 - OL Reader
- 1 - OL/RECD/HEB Chrono

STATINTL

OL/RECD/HEB/ [REDACTED] :jms/7543 (3 Mar 78) (Letterhead)