	ILSP Work	ing Group Meet	ing Minu	ites - 1	8 August	<u>1</u> 988	
ROM		Working Group,	, Rm 3E14	4 Hqs	EXTENSION	NO. OL 10286-88  DATE 23 August 1988	
O:	(Officer designation	n, room number, and	D	ATE	OFFICER'S	COMMENTS (Number each comment to show from who	
ì. [			RECEIVED	FORWARDED	INITIALS	to whom. Draw a line across column after each commen	1.)
	NBPO Rep.	3E24 Hqs.		16	ft		5 
2.							
3.						·	
١.							
<del>-</del> -							
•							
•							
•							ł
· ·							
) <u>.</u>						ν	l
						•	
•							
•							
•							
•							
5.							

- Declassified in Part - Sanitized Copy Approved for Release 2013/08/28 : CIA-RDP89-00244R001804420004-4

19 August 1988

ROM:			
,	Chairman, ILSP V	Working Group	
SUBJECT:	ILSP Working Gro	oup Meeting Minutes - 18 August 1988	
·			
1: Tl	ne scheduled meet:	ing of the ILSP Working Group (ILSP) was held	
		The following representatives were present:	
		TION	
		ILSP ILSP	
		DS&T Alternate	
•		ILSP	
		DCI Admin	
		OIT/CED/SI	
		DI Alternate	
		OL/FMD	
		AF/LOGS	
		OTS/LOGS	
		OTE/AD	
		OS/PSD	
		DO Representative OIT Alternate	
		DO Alternate	
		OIT Representative	
		OL/FMD	
		OFA Logs	
		NESA	•
		ILSP	
		OL/BSB	

OL 10286-88

SUBJECT: ILSP Working Group Meeting Minutes - 18 August 1988

Attached is a copy of the meeting agenda. (Attachment 1)

2. The minutes of the previous meeting were approved without comment.

## 3 OL Topics

A. Spriefed the latest ILSP Occupancy Schedule (See Attachment 2) and Completion Dates Schedule (Attachment 3). The names and phone numbers of ILSP personnel assigned to components are now listed on the Occupancy Schedule. ILSP is investigating the feasibility of advancing the OGC and OIG moves up into the month of December vice January. The moves of other components (such as OSO/SPG) will be accelerated whenever possible.

STAT

STAT

**STAT** 

- B. also briefed the status NHB Fit-up and Survey Work (Attachment 4). OGC and OIG construction are both on schedule. AF 35% design was approved 17 August and all other work is progressing on schedule.
- C. briefed the Group on the FMD/Building Services
  Branch NHB move support. The following are the support services provided:
  - 1) BSB contacts components 2 weeks prior to their move to arrange the moves of storage items and executive furniture.
  - 2) In and out trays are supplied to the new offices.
  - 3) Waste baskets are provided.
  - 4) P&PG labels used recently to mark NHB furniture do not peel off easily. BSB will help NESA remove the labels that have already been used. Peelable labels will be provided by BSB in the near future.
  - 5) The North Tower trash chutes are not operable yet.
    Classified trash will be accepted in GP19 between 1400 and 1500 hours each day until the chutes are available.
    FMD/Operations will ensure that the chutes are open by 1 October.

SUBJECT: ILSP Working Group Meeting Minutes - 18 August 1988

6)	Standard electrical outlets in the NHB are not protected against electrical surges. Any surge protectors now in use by components may be brought to the NHB and used as appropriate.	
7)	P&PG is responsible for moving large copiers and will make the necessary arrangements with the vendors. Contact them	STAT
8)	Coat hangers to be used on interior doors are being prepared for the NHB. 3-and 5-peg wall mounted strips will be available for hanging coats. Components can bring coat trees to the NHB for use until permanent hooks are available.	
9)	Snack bars are available in the North Tower on the ground, first, and 3rd floors; a snack bar will be opened on the sixth floor shortly.	•
D.	Carpeting, Partitions, and Furniture installations are on schedule.	
E.	OL Issues/Concerns	
1)	Drop copies of furniture orders and orders for task lights should be given to	STAT STAT
2)	The space that is vacated by a component moving into the NHB comes under control of OL/HCS within 24 hours of the move. The component will then no longer have access to their former space.	
3)	Furniture should be moved only by FMD personnel.	
4)	The HQ tube system will end on 26 August 1988.	
5)	The new ITC PC workstations will fit with the current standard workstation configurations. There is no need for non-standard furniture or partitions to accommodate the new ITCs.	STAT

SUBJECT: ILSP Working Group Meeting Minutes - 18 August 1988

(Addendum): Since the ILSP meeting it has been learned that certain DO offices are ordering specialized large-screen displays that will not fit under the standard workstation superstructure or shelf.

- 6) After a move, components will be given a list of furniture provided in the NHB. They will also receive a "bill" or "refund" based on the cost of the furniture versus the funding provided. OL will be doing this at the directorate level.
- 7) Components should provide detailed information to FMD for taking down pictures, etc at their old locations and rehanging at the new location. They should also prioritize this work.

## 4. OIT Topics

- A. DA support for moves to the NHB is improving. It was better for OSWR than it was for OTS. There were fewer problems and they are being resolved quicker.
- B. The Data Base Control Center is being relocated this week.

  The SAFE System will be relocated over the Labor Day weekend.

  Several briefings have been provided on the Labor Day move.
- C. Copies of the Agency phone allocation agreements were distributed (Attachment 5). Components will have to pay for any additional phones. A secure phone allocated/ surveyed chart was distributed (Attachment 6). This indicates that some components have reached or are near their maximum allotment.
- D. There were no new OIT issues or concerns.

#### 5. OS Topics

- A. OS alarm work is on schedule and there were no problems to report.
- B. of FMD told OS he would like three weeks lead time for FMD installation of locks for components who are moving to NHB.

**STAT** 

C. There were no new OS issues/concerns.

SUBJECT:	ILSP	Working	Group	Meeting	Minutes	-	18	August	1988

	6. OMS Topics	
	A. The 100% drawings for the fitness center are complete	
	B. There were no new OMS issues or concerns.	
	7. General Issues or Concerns	
	There were no new general issues or concerns.	•
	8. Action Items Reviewed	
ILSP-63	Provide a list of the responsible person and phone number for each component office moving into the NHB. AI - (Closed) - names and numbers provided on the occupancy schedule.	STAT
	on the occupancy schedule.	
ILSP-64	Show the film of the NHB Construction at a future ILSP WG meeting. This film ILSP is still in production at OL/P&PG - AI remains (Open).	STA
	9. Action Items Assigned	
ILSP-65	Provide a list of FMD/OPS Project Officers assigned to components.  ILSP	STA
1000 in	10. The next ILSP WG meeting is scheduled for 1 September 1988 at 3E14 HQs.	
last WG	11. The ILSP WG Chairman, announced that this was his session and that would be the acting ILSP WG Chairman, will be returning to a position in OIT.	STAT STAT
÷*		STA

# ILSP WORKING GROUP AGENDA 18 August 1988

_	OLD	BUSINESS

-	Review/	Approval	of	Minutes	of	previous	meeting
---	---------	----------	----	---------	----	----------	---------

- Review/Approval of Minutes of previous meeting	
- OL TOPICS	
- Overview of ILSP Schedule	STAT
- Status of NHB Fit-up and Survey Work	·
- FMD/Building Services Branch Move Support	
- Carpet, Partition & Furniture Progress Report	
- Issues/Concerns?	
- OIT TODIOS	STAT
- OIT TOPICS	
- Status of PBX, Wang, and special wiring work in NHB	
- Status of Computer Systems relocation	,
- Agency Phone Allocation Agreements	
- Issues/Concerns?	
00 montoo	CTAT
- OS TOPICS	STAT
- Status of Alarm work in NHB	
- Issues/Concerns?	
- OMS TOPICS	STAT
- Issues/Concerns?	
- issues/concerns:	
- GENERAL ISSUES OR CONCERNS?	
- DA	
- O/DCI - DI	
- DO	
- DS&T	
- ACTION ITEM REVIEW	

- NEXT MEETING: 1 September 1988, 10:00 3E14 Hes

STAT

AT CH MENT 2

Declassified in Part - Sanitized Copy Approved for Release 2013/08/28: CIA-RDP89-00244R001804420004-4

Integrated Logistics Support Program CY 1988 Occupancy Schedule

CY 1988 Occupancy Schedule 8-12-88									8
ACTIVITY	RESP.	1988							LATE
ACTIVITY	PERSON	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC	LAIE.
OIT Phone Operators		1							NO
SC — 2nd Floor									NO
OTS			7/////						NO
ISC - 5th floor			[						NO
OSWR								·	NO
OIT DBCC									NO
NESA				· <b>[</b> ]					NO
OEA					9				NO
MPSS						1			NO
BSB, CAD, ILSP, OIT									NO
OTE Classrooms						777			NO
OMS Infirmary						2			NO
OIT							7///		NO

Declassified in Part - Sanitized Copy Approved for Release 2013/08/28 : CIA-RDP89-00244R001804420004-4

Integrated Logistics Support Program
CY 1989 Occupancy Schedule

CY 1989 Occupa	ancy Sche	eaule							8-12	-88
ACTIVITY	RESP.	1988	·			1989	,			LATE
ACTIVITI	PERSON	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	LAIL
OIG										NO
OSO/SPD			SER							NO
OGC		-	a de la composition della comp							NO
OSWR/NAASW									- Ad resource - Julius and man	NO
OSWR/TTAC				N.						NO
DO/IMS ISC .										NO
SE				ASSET						NO
AF					i and					NO
PPS						1.0				NO
OP						Market	and the same of th		·	NO
OL							SAMPLE SALE			NO
OS								\$45 juny		NO
OF										NO
		T								
		,								

STAT

Declassified in Part - Sanitized Copy Approved for Release 2013/08/28 : CIA-RDP89-00244R001804420004-4

## COMPLETION DATES

# 20 July 1988

NORTH Tower Area	Agency Office	OL 100% Drawings	OL Provide Access	OIT UnderFloor Work	OL Carpet/ Furniture	OIT Install Phones	OL Final Checkout	OS Alarms Working
Ground	OTS OL OP	03 0188* 080888	COMPLETE 031888* 082988	051388* 120288	051388 <b>*</b> 013089	082988 020689	090688 021389	051388* 020689
lst	OTS OIT u OIT m	041188*	COMPLETE 042088* COMPLETE	071188*	091488	092688	100388	092188
2nd	OTS OIT xyz OIT h OTE OIT isc OSO	033088* 041188* 030988* 	COMPLETE 042088* 042088* 032388* COMPLETE 062088*	070888* 071588* 050988* 	091488 091488 070788*	092688 100588 083088	100388 101388 102188	051388* 051388* 051388* 042988*
3rd	OSWR OTS	102387*	102387* COMPLETE	050288*	062488*	071588*	80588	051388*
4t h	OSWR OTE OP PPS OMS OTE 12 OTE 30	102687* 030188* 062388* 072288* 030188* 051188*	021088* 031588* 072988* 092288 031588* 060388* 061088*	050288* 052088* 112388 122088 050988* 071288*	072288* 090788 122288 020189 072988 112588 112588	071588* 090988 123088 021689 083088 121688 121688	80588 091688 010689 022389 090788 122388 122388	051388* 051388* 123088 020889 051388* 051388*
5th	OSWR MPSS OIT isc	111387* 020188*	112087* 020988* COMPLETE	050288* 041588*	072088* 071588*	072988* 071988*	080588* 081888	051388* 051388*
<b>6</b> t h	NESA OEA DITF	012188*	COMPLETE COMPLETE 012888*	041188*	070888*	071888*	080388	* 051388*

UNCLASSIFIED

PAGE 2

# 20 July 1988

## COMPLETION DATES

South Tower Area	Agency Office	OL 100% Drawings	OL Provide Access	OIT UnderFloor Work	OL Carpet/ Furniture	OIT Install Phones	OL Final Checkout	OS Alarms Ready
Ground	OTS OP OIT OL OS OMS	080288 080888 060888* 090188 091688 080588						
1st	OP OIT SE HIC OL OP/EAA	080188* 060888* 070188* COMPLETE- 082588 080188*	·			<del></del>		
2nd	OIT SE OIG CIC ISC	060888* 070188* 052588* 081788 072888*						
3rd	OP OIT AF OSWR	080188* 060888* 081788 052588*						
<b>4t</b> h	OP ISC OS OTE	080188* 091688 091688 060888*	·					
<b>5t</b> h	OP ISC OL	080188* 072888* 090188						
6th	OL OF OGC	HOLD HOLD 051788*						

# NOTES:

#### UNCLASSIFIED

<sup>\*</sup> ACTUAL completion date (dates without asterisks are PLANNED dates)

# FIT-UP WORK IN THE NEW HEADQUARTERS BUILDING

Declassified in Part - Sanitized Copy Approved for Release 2013/08/28: CIA-RDP89-00244R001804420004-4

- \* OGC CONSTRUCTION ON SCHEDULE DUE 9 SEPTEMBER
- \* OIG CONSTRUCTION ON SCHEDULE DUE 8 SEPTEMBER
- \* OTE RENOVATIONS ON SCHEDULE VARIOUS DUE DATES
- \* OSO CONSTRUCTION ON SCHEDULE DUE 1 SEPTEMBER
- \* AF 35% DESIGN APPROVAL 17 AUGUST
- \* CIC 100% DRAWINGS COMPLETE 17 AUGUST
- \* DO/IMS REGISTRY 100% DRAWINGS COMPLETE 17 AUGUST

#### SURVEY WORK IN THE NEW HEADQUARTERS BUILDING

- \* OS REQUIREMENTS PHASE STARTED 2 AUGUST
- OL REQUIREMENTS PHASE WORKING TOWARDS 35% DESIGN
- OF ON HOLD

SECRET

DDA 88-1436 8 July 1938

MEMORANDUM FOR:	Executive Director	
1112 103.4140011 1 03.41	Deputy Director for Intelligence	
	Deputy Director for Operations	
	Deputy Director for Science and Technology	
-	soperation between and recommonly	
FROM:	R. M. Huffstutler	
•	Deputy Director for Administration	
SUBJECT:	Telephone Installation for the New Headquarters Building	
	is the secure telephone allocation for the New Headquarters	
	ed to by your representatives. It allows for growth but	
	ire capacity of current secure switch configuration which can	_
support a maximu		. I
	esult, it is important that you regard your allocation as a	
limit and adhere	to it in your future planning.	
2 -1 .		
	o not allow your components to undertake plans where they	
treat additional	secure telephone services as a free good. If you find that	
you have unantic	ipated demands for expanded secure service, you should cuffee	_
per telep	hone which includes a share of the switch	, 1
) Vous		
J. four rep	resentatives are: STA	т
DCI Area		·I
DI Area		
DO Area		
DS&T Are	·	
DA Area	•	
DA ALCA		
Please a	pprove the implementation of this allocation proposed by your	
	nd return it to me by Friday, 5 August 1988.	
representative a	na recurs re to see by relady, 5 August 1700.	
	STA	T
	R. M. Huffstutler	
	THE THE PROPERTY OF THE PROPER	
Attachment		
Secure Telepho	ne Allocation	
	<u>ार राज्याच्याच्याच्याच्याप्</u>	

Declassified in Part - Sanitized Copy Approved for Release 2013/08/28 : CIA-RDP89-00244R001804420004-4

STAT

