

## ROUTING AND RECORD SHEET

**SUBJECT:** (Optional)

OL Quarterly Planning Conference

<b>FROM:</b> <div style="border: 1px solid black; width: 150px; height: 20px; margin: 5px 0;"></div> C/E&MB/LD/SG/NPIC	<b>EXTENSION</b> <div style="border: 1px solid black; width: 60px; height: 20px; margin: 5px 0;"></div>	<b>NO.</b>  <b>DATE</b>
---	--	-------------------------------

TO: (Officer designation, room number, and building)	DATE		OFFICER'S INITIALS	COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)
	RECEIVED	FORWARDED		

1. C/Plans and Program Staff Attn: <div style="border: 1px solid black; width: 130px; height: 20px; display: inline-block;"></div>	1-6-82		<i>lme</i>	
2.				
3.				
4.				
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				

Office: RECD/OL [redacted]  
 Objective Statement: CONSTRUCT [redacted]  
 Responsible Officer: [redacted]  
 Significant Funding: [redacted] FY 82 & 83  
 Quarter Ending: 31 DECEMBER 1982

0 - Scheduled  
 X - Actual

STAT  
 STAT  
 STAT

Activities Planned	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
<u>CONSTRUCTION PROJECT MILESTONES</u>												
COMPLETE 3rd FLR [redacted]	X											
AWARD OPTION 1 - INTERIOR FINISH FLR 1-3		X										
AWARD OPTION 2 - CONSTRUCT FLRS 4-6		X										
AWARD [redacted] CONSTRUCTION			X									
<u>CONSTRUCTION SCHEDULE</u>												
RESOLVE FOUNDATION PROBLEM -DIRECT GEN CON TO MODIFY PILINGS				0								
REVISE CPM NETWORK				0								
TOP OUT 6 STORY STRUCTURE (TBR)										0		
STRUCTURE CLOSED TO WEATHER (TBR)											0	
<u>TENTATIVE REVISION OF BOD</u>												
FLR 1 & 2 BOD 1 MARCH '84												
FLR 3 BOD 10 MAY '84												
FLR 4 BOD 10 MAY '84												
FLR 5 & 6 BOD 1 OCT '84												

STAT

STAT

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130012-7



STAT

CONSTRUCTION PROGRESS

---

FOUNDATION PROBLEM SUMMARY:

AN UPDATED STATEMENT WILL PROVIDED 25 JAN PRIOR TO DRY RUN WITH D/L

COST & TIME IMPACT SUMMARY:

Qtrly planning conference with DDA

5 JAN '83 RLH