

16 December 1955

MEMORANDUM FOR THE RECORD

SUBJECT: Visit to the [REDACTED]

25X1A5a1

1. A visit was made to the [REDACTED] on 12 December 1955 (1000 - 1700) for the purpose of obtaining information on the subjects below. Persons in attendance at the discussions held were:

25X1A5a1

25X1A5a1

25X1A9a

2. The following points were discussed:

(A) Completion of the antenna switch contract has been delayed due to the delay in procurement of a new type motor. Delivery of the new motors is expected by the [REDACTED] late in December. The new motor is being manufactured by the [REDACTED] California. Delivery of the completed 9 antenna switches will be in March 1956.

25X1A5a1

25X1A5a1

(B) A price estimate is being made on guy wire in reel length, a large quantity of Trylon type "Press-tite" fittings and a portable hydraulic press for field fabrication of guy wire assemblies.

(C) A price estimate and drawings are being made of a light weight 6 inch spaced, 600 ohm transmission line. The pole insulators will be such that they can be used on the type 650 mast, a length of pipe or a wooden pole. Obtaining a quantity of pole fittings only will enable us to vary the length of the transmission line without breaking up a kit.

3. A comprehensive catalogue was obtained giving most of the companies products and price list.

25X1A9a