

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT				
ORIGINATOR(S) OC-E		BUDGET EST. FY AMOUNT		REPORTING PERIOD 1-30 April 1959
ACTION				
<input type="checkbox"/> FUTURE	<input type="checkbox"/> ACTIVE	<input checked="" type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5010	PRIORITY CLASS I	PRIM. RESPONSIBILITY ECS	PROJECT ENGINEER <div style="background-color: black; height: 1.2em; width: 100%;"></div>	
PROJECT TITLE Receiving Antenna Multicoupler				
PROJECT REQUIREMENT To provide for OC requirements the best possible receiving antenna multicoupler.				
PROJECT DESCRIPTION To monitor the commercial and military developments in the field to determine if any of these multicouplers provided sufficient improvement to warrant replacing those now used in OC requirements.				
APPROVAL DATE 1 March 1956	APPROVED BY <div style="display: flex; align-items: center;"> <div style="border: 1px solid black; padding: 2px; margin-right: 5px;">WAB</div> <div style="border-bottom: 1px solid black; width: 100px; margin-left: 5px;"></div> </div> <div style="display: flex; align-items: center;"> <div style="border: 1px solid black; padding: 2px; margin-right: 5px;">JJJ</div> <div style="border-bottom: 1px solid black; width: 100px; margin-left: 5px;"></div> </div>		STARTING DATE 1 June 1956	COMPLETION DATE April 1959
REMARKS During this reporting period, the <div style="background-color: black; display: inline-block; width: 100px; height: 1.2em;"></div> KM-1 (CU 565 ()/U) has been added to the Office of Communications Equipment Standards list, and procurement has been initiated. These units will cost \$1250 each and delivery is expected to begin in December of 1959. With this action, project E-5010 is completed.				

MONTHLY PROJECT REPORT

ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD	
OC-E		FY	AMOUNT	1 April - 30 April 1959	
ACTION					
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED	
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER		
E-5020	I	FES	[REDACTED]		
PROJECT TITLE					
Modification Work Orders					
PROJECT REQUIREMENT					
To notify all field stations of standard modifications to equipment.					
PROJECT DESCRIPTION					
Reproduce necessary copies, assemble and prepare cover letters for all Modification Work Orders. Obtain approval and coordination. Determine category of distribution and forward to appropriate areas.					
APPROVAL DATE	APPROVED BY		STARTING DATE	COMPLETION DATE	
	AJW /s/ JJK /s/		8 February 55		
REMARKS					
MWO #29 "Tiny Tot Diplex Transmitter/Distributor and Associated Teletypewriter Equipment Conversion from Model "B" to Model "C", Mark II" has been prepared and is being composed for approval and publication. MWO #30 "Modification of Tuning Units TU-55 and TU-56 for Improving the Performance of the HT-4 Transmitter When Operating within the 18-30 mcs. Extended Frequency Range," will be completed when stock numbers for required components are known. MWO #5 "Installation of R-C Filter Network in P7715-A Adapter Plug for External Keying on each Audio Frequency Carrier Transmitter." A component error was corrected and all areas notified.					

25X1A

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E/OC-O+T	BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959	
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5021	PRIORITY CLASS II	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED]
PROJECT TITLE DF Development and Replacement Program			
PROJECT REQUIREMENT To provide standard DF equipments of the following types to meet Agency requirements: (a) Semi-Fixed HF, DF. (b) Portable HF, DF. (c) Portable VHF, DF. (d) Close range, body type HF, DF.			
PROJECT DESCRIPTION Investigate military, FCC, and commercial developments in the field of DF. Compile a report on the latest development, including cost, availability and specification and recommend equipments for standardization. Should the investigation be unfruitful, prepare specifications for the development and manufacture of equipments to meet Communications requirements.			
APPROVAL DATE March 1957	APPROVED /WAR/ /JJK/	STARTING DATE March 1957	COMPLETION DATE
<p>The NSA AN/TRD-15 installation at [REDACTED] is scheduled for completion in early May. Arrangements have been made with NSA to visit the installation on 15 May for an operational demonstration.</p>			

25X1A

25X1A

~~SECRET~~

MONTHLY PROJECT REPORT

ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD	
OC-E		FY	AMOUNT	1 April - 30 April 1959	
ACTION					
FUTURE	<input checked="" type="checkbox"/> ACTIVE	COMPLETED	CANCELLED	SUSPENDED	
PROJECT NUMBER		PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER	
E-5037		II	FES	[REDACTED]	
PROJECT TITLE					
Technical Bulletins					
PROJECT REQUIREMENT					
To keep the field supplied with current technical information pertinent to general operation.					
PROJECT DESCRIPTION					
Scan technical literature to determine and select items for field distribution, determine distribution category, reproduce required number of copies, prepare cover letter, arrange approval and coordination, and forward to appropriate areas.					
APPROVAL DATE	APPROVED BY		STARTING DATE	COMPLETION DATE	
	AJW /s/ JJK /s/		2 February '56		
REMARKS					
<p>Field Handbook Numbers were assigned to all Technical Bulletins and this information was forwarded to all Areas and Divisions.</p> <p>The following Technical Bulletins have been published and distribution to all required recipients has been completed:</p> <p>TB #25 - "Performance and Design of Sloping Vee Antennas"</p> <p>TB #28 - "Field Alignment of Collins 51-J Receiver using 100 kc. Oscillator as a Signal Generator"</p> <p>Technical Bulletin #27, "Extending Electron Tube Life with Tube Shields" will be published when manufacturer's details (now on request) are received.</p>					

25X1

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT				
ORIGINATOR(S) OC-E		BUDGET EST. FY AMOUNT		REPORTING PERIOD 1-30 April 1959
ACTION				
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5041	PRIORITY CLASS I	PRIM. RESPONSIBILITY EES	PROJECT ENGINEER <div style="background-color: black; width: 100px; height: 1.2em; margin-top: 5px;"></div>	
PROJECT TITLE RT-4 Transmitter Repackaging				
PROJECT REQUIREMENT Improve the reliability and operation features of the RT-4 Transmitter and package it with a Portable Master Oscillator in a rack for base station use.				
PROJECT DESCRIPTION The RT-4 Transmitter was originally made for small station intermittent use. Operational use has revealed some technical discrepancies and the transmitter has been placed "on the shelf." This project will be to correct these discrepancies and to mount the transmitter and PMO in the 48 inch rack for base station use. The task of redesign will be given to a consulting firm. A second firm will be given the task of compiling test data on a number of RT-4 Transmitters currently undergoing blower modification. This data will then be given to the first consulting firm.				
APPROVAL DATE 28 February 1956	APPROVED BY <div style="text-align: center;">/WAB/ /JJK/</div>		STARTING DATE 1 March 1956	COMPLETION DATE
REMARKS A review of the evaluation reports which have been received indicates that the repackaged transmitter has met with general acceptance, the consensus of opinion being that the RT-4A seems to have corrected all of the serious faults and most of the minor problems found in the original (RT-4). Ease of operation, "built-in" PMO, frequency stability, and expressed preference for the RT-4A over the RT-4 are typical of the favorable comments. Adverse comment included such minor items as location of the test key, time delay feature in series with door interlocks, and errors in the instruction manual. In order to determine a basis for proceeding effectively on this project, a memorandum has been sent to the Telecommunications, Training, and Techniques Staff of OC requesting guidance as to present and future requirements for the RT-4A.				

25X1

~~SECRET~~

MONTHLY PROJECT REPORT

ORIGINATOR(S)	BUDGET EST. \$ Amount	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED
<input type="checkbox"/> CANCELLED	<input type="checkbox"/> DEFERRED	
PROJECT NUMBER E-5053	PRIORITY CLASS I	PRIM. RESP. EES
PROJECT EX. NO. [REDACTED]		
PROJECT TITLE		

URT-11 Power Supply Arcing

PROJECT REQUIREMENT

The filament winding of a high voltage transformer and the filter choke are arcing at the feed-through bushings. This project is to determine the cause of and corrective measures for this problem.

PROJECT DESCRIPTION

Preliminary investigation has indicated this arcing-over is not caused by insufficient voltage ratings of the components. It may be caused by a resonance. The problem will be turned over to a consulting firm for investigation and recommendations. Corrective measures for eliminating this problem will be distributed as a Modification Work Order.

APPROVAL DATE 15 September 1955	APPROVED WAB /s/ JJK /s/	STARTING DATE 20 September 1955	COMPLETION DATE
------------------------------------	--------------------------------	------------------------------------	-----------------

The first relay selected for switching of the transient eliminating exhibited a tendency to vary in pull-in time. Under some conditions the pull-in time was so quick that the swamping resistors were removed prior to the formation of the high voltage switching transient, thereby negating the effect of the swamping circuit. A replacement relay with the proper pull-in time characteristics has been ordered and will be given a series of life tests during the next reporting period.

~~SECRET~~

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT				
ORIGINATOR(S) OC-P		BUDGET EST. FY AMOUNT		REPORTING PERIOD 1 - 30 April 1959
ACTION				
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5060	PRIORITY CLASS I	PRIM. RESPONSIBILITY SDS	PROJECT ENGINEER <div style="background-color: black; width: 100px; height: 1.2em;"></div>	
PROJECT TITLE Strategic Reserve Program				
PROJECT REQUIREMENT To provide readily available transportable type package radio stations at convenient locations throughout the world for immediate installation and operational use in the event of an emergency.				
PROJECT DESCRIPTION To provide bills of materials for 2, 5, 10, 13, 15, and 20 position transportable type package radio stations with suggested floor plan layouts and standard wiring diagrams to provide efficient equipment utilization.				
APPROVAL DATE Sept. 53	APPROVED BY <u>WAB /s/</u> <u>JJK /s/</u>		STARTING DATE September 53	COMPLETION DATE
REMARKS A memo from OC-P was received requesting OC-E to investigate the availability, cost, and procurement lead time of prefabricated shelters suitable for use with the packaged positions. This information was compiled and forwarded. The priority of other projects has prevented further work on other phases of the project.				

25

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-S	BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1 - 30 April 1959	
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5071	PRIORITY CLASS I	PRIM. RSPN. SDS	PROJECT ENGINEER [REDACTED]
PROJECT TITLE Tiny-Tot Electro-Magnetic Radiation Reduction			
PROJECT REQUIREMENT Reduction of the radio-magnetic radiation to a maximum of 3 feet.			
PROJECT DESCRIPTION The present Tiny-Tot has detectable compromising electro-magnetic radiation up to 15 feet from the unit. Determine the radiation reduction by: shielding the magnets; reductions of magnet current; use of dummy magnets wired in opposition to the normal field; and use of external masking elector-magnetic field. Radiation recordings to be made on an oscilloscope for comparative reduction by individual and combinations of methods.			
APPROVAL DATE 29 October 1956	APPROVED _____ /WAB/ _____ /JJK/	STARTING DATE 29 October 1956	COMPLETION DATE
<p>The final multilith copies of MWO #29 are in the stage of final reading and approval. One photograph, yet to be added to complete the manual, will be taken Friday, 1 May.</p> <p>Final printed copies of MWO #29 will be ready for distribution to the field during the May reporting Period.</p>			

25X1A9

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-O&T (AAB)		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1 - 30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5078	PRIORITY CLASS 1	PRIM. RSPN. SDC	PROJECT ENGINEER [REDACTED]
PROJECT TITLE 25X1A6b Revised [REDACTED] Transmitter/Receiver Antenna Systems.			
PROJECT REQUIREMENT Present rhombic antennas are inadequate for present frequency assignments and the antenna systems must be revised for the present communication paths.			
PROJECT DESCRIPTION Design a rhombic antenna system with suitable directional characteristics for frequencies up to 25 Mc.			
APPROVAL DATE October 1956	APPROVED [REDACTED]	STARTING DATE October 1956	COMPLETION DATE
<p>A memorandum was received from OC-AD setting forth the requirements for a revision of the antenna fields at [REDACTED]. A working committee of interested parties from OC-E and OC-O will be organized to undertake a review and staff study of the present situation at [REDACTED]. This project will consequently be reactivated.</p>			

25X1A6

25X1A6b

X1A9a

25X1A6

25X1A6

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E	BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1 - 30 April 1959	
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5085	PRIORITY CLASS I	PRIM. RSPN. SDS	PROJECT ENGINEER [REDACTED]
PROJECT TITLE Communications Systems Planning for New Headquarters Building			
PROJECT REQUIREMENT To determine the types of Communications systems, and the quantities of equipment that will be required for installation in the new Headquarters Building to meet Agency communications requirements.			
PROJECT DESCRIPTION To investigate and compile information on new communications systems and equipment. To meet regularly with representatives of the Message Center Staff, Operations, Engineering, and Security Divisions, and the OC member of the New Building Planning Staff to discuss communications requirements for the new building. To prepare a list of the equipment that will be required and suggested floor plans and equipment layouts defining spare requirements.			
APPROVAL DATE January 1957	APPROVED WAB /s/ JJK /s/	STARTING DATE January 1957	COMPLETION DATE
<p>A memorandum was received from OC-T setting forth a requirement for a microwave link between the CIA Building at Langley, Virginia, and the [REDACTED] Building, Washington, D. C. A study, including path profiles, will be made to determine the most feasible system to satisfy the requirements.</p>			

25X1A

25X1A6a

MONTHLY PROJECT REPORT

25X1A6b ORIGINATOR(S) [REDACTED], OC-O&T		BUDGET EST. FY. AMOUNT		REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5089	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED]	
PROJECT TITLE Selective Calling Systems				
PROJECT REQUIREMENT To determine what type, if any, selective calling system can be adapted for use in our overseas installations in order that stations may be alerted during unattended watch periods of emergency situations.				
PROJECT DESCRIPTION To investigate and compile a listing of all types of selective calling systems with such information as purpose, operational, technical, and physical characteristics, and cost. To select by operational and technical evaluations, if necessary, and recommend one of these systems be adopted. If approved, to implement procurement and installation.				
APPROVAL DATE December 1956	APPROVED WAB /s/ JJK /s/	STARTING DATE January 1957	COMPLETION DATE	
<p>During this reporting period, it was decided that all immediate base to sub-base selective calling requirements would be filled with Motorola Selcal Equipment. This decision was based upon the following:</p> <ul style="list-style-type: none"> A) Commercially available system B) Short delivery time, 5 to 6 weeks C) Operationally proven, FAA Approved. D) Competitive price, \$550 per encoder, \$325 per decoder. <p>Investigation of an A-1 calling system has been suspended pending further OC-T investigation of the need for such a system.</p>				

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E/OC-O+T		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5102	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED] 25X1A9a
PROJECT TITLE Voice Link for 6-ST			
PROJECT REQUIREMENT Provide a voice link between the transmitter and receiver vans based on suggestions from operation [REDACTED] 25X1A2d1			
PROJECT DESCRIPTION Design and install in the two 6-ST units currently at the [REDACTED] ware-25X1A6a house a voice link capable of providing communication between the transmitter and receiver vans. The link should have the following capabilities: <ul style="list-style-type: none"> a. Power output and range approximately the MUX link. b. Be portable or work in conjunction with an extra portable unit. c. Work into the present MUX antenna system or provide a separate antenna system. Once the above is accomplished, a modification work order will be published for the rework of the remaining 6-ST's.			
APPROVAL DATE May 1957	APPROVED /WAB/ /JLK/	STARTING DATE May 1957	COMPLETION DATE
<p>An interstage low pass filter, with cut-off at 1,000 cps (UTC Model LMI-1000) has been requisitioned for installation in the VHF MUX Audio Circuit to prevent abrupt changes in signal level from appearing at the modulator as high audio frequency signals. Procurement of the item will require from 30 to 60 days, due to the fact that it is not a stock item and must be obtained from a commercial source.</p>			

~~SECRET~~

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT

ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD
OC-E		BY	AMOUNT	1 - 30 April 1959
ACTION				
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY		
E-5103	I	SDS		
PROJECT TITLE				

Multiplex System for Base Station to Sub-Base Stations Communications

PROJECT REQUIREMENT

To provide a system of communications for base to sub-base operation to meet expanding communication commitments without extensive plant expansion.

PROJECT DESCRIPTION

Investigate and compile a report on the practicability of utilizing multiplex equipment on staff circuits, formulate systems where utilization is practical and make comparison costs with systems currently in use where expansion is contemplated or in areas where expanding communication commitments to staff circuits could justify multiplex communications.

APPROVAL DATE	APPROVED BY	START DATE	COMPLETION DATE
May 1957	AW <u>/s/</u> SS <u>/s/</u>	May 1957	

REMARKS

An investigation will be made into single sideband multiplex systems which are currently available for utilization on the communications high frequencies. This project will be reported upon during the next reporting period.

25X1

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT					
ORIGINATOR(S) OC-E		BUDGET EST. FY 58 AMOUNT \$5,000		REPORTING PERIOD 1-30 April 1959	
ACTION					
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED	
PROJECT NUMBER E-5105	PRIORITY CLASS I	PRIM. RESPONSIBILITY EES		PROJECT ENGINEER <div style="background-color: black; width: 100px; height: 1.2em;"></div>	
PROJECT TITLE HT-4 Exciter Modification					
PROJECT REQUIREMENT Some of the HT-4 transmitters do not have sufficient output from the exciter between 18 and 30 megacycles to drive the power amplifier to full output.					
PROJECT DESCRIPTION The exciter circuitry will be investigated to find methods of increasing its output in the 18 to 30 megacycle range. Any changes necessary will be kept as simple as possible. An outside consulting firm may be called in on this problem if additional help is needed. When the exciter drive is increased to the proper level, modification kits will be made up to be used in conjunction with Modification Work Order NO. 7 (Revised).					
APPROVAL DATE August 1957	APPROVED BY <div style="border-bottom: 1px solid black; display: inline-block; width: 150px;">/AJW/ /JJK/</div>		STARTING DATE August 1957	COMPLETION DATE	
REMARKS Modification Work Order Number 30 (Optional) is complete except for the assignment of a stock number to the modification kit.					

25X1

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT

ORIGINATOR(S) OC-E		BUDGET EST. FY: AMOUNT:		REPORTING PERIOD 1 - 30 April 1959	
ACTION					
<input type="checkbox"/> FUTURE		<input checked="" type="checkbox"/> ACTIVE		<input type="checkbox"/> COMPLETED	
<input type="checkbox"/> CANCELLED		<input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5117		PRIORITY CLASS I		PRIM. RESPONSIBILITY SDS	
PROJECT ENGINEER [REDACTED]					
PROJECT TITLE 25X1A6a Engineering Design of [REDACTED] Stations and Determination of Their Space Requirements [REDACTED] 25X1A6a					
PROJECT REQUIREMENT To design new radio stations for [REDACTED] and to determine the power, space, and constructional requirements necessary for the installation of communications facilities in [REDACTED]					
PROJECT DESCRIPTION 25X1C4a This project is for the purpose of supplying the [REDACTED] with Communications requirements in [REDACTED] constructed in the Americas Area and the engineering of new radio stations to be installed [REDACTED] elsewhere in [REDACTED] 25X1A6a					
APPROVAL DATE December 1958		APPROVED BY GBG /s/ JJK /s/		STARTING DATE December 1958	
COMPLETION DATE					
REMARKS The standard position was viewed by OC-AD personnel and minor changes were suggested. PHASE A: [REDACTED] - No action on this station. PHASE B: [REDACTED] - Inactive pending installation. PHASE C: [REDACTED] - Teletype wiring diagrams were dispatched to this station during this reporting period. PHASE D: [REDACTED] - Transmitters and antenna equipment for the new installation are being procured by MSB. PHASE E: [REDACTED] - Transmitters and antenna equipment for the new station are being procured by MSB. PHASE F: [REDACTED] - Drawings showing air conditioning and door locations have been prepared for [REDACTED] PHASE G: [REDACTED] - The Project Engineer is leaving on TDY to complete the station installation.					

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E	BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1- 30 April 1959	
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5120	PRIORITY CLASS I	PRIM. RSPN. EES	[REDACTED]
PROJECT TITLE Review of Present Converter field and Evaluation of Diversity Reception Systems			
PROJECT REQUIREMENT Review what is currently on the market to determine if there is an economically suitable replacement for the Northern 107 Model 2 Frequency Shift Converter. To determine the advantages or disadvantages of space/frequency diversity reception systems for possible Agency application.			
PROJECT DESCRIPTION Prepare a comparison chart of all Frequency Shift Converters currently being produced, such as the Westrex 50-B, TMC CFA, Hoffman CV-116, Northern 107 and 174, etc., to determine which is the most suitable unit to meet our requirements. To evaluate each converter in a diversity system.			
APPROVAL DATE January 1958	APPROVED /AW/ /JJK/	STARTING DATE February 1958	COMPLETION DATE
<p>The contractor has completed testing of all converters with the exception of the [REDACTED] Model 50-B. Since the delay in delivery of the 50-B has been encountered, the contractor is proceeding with the reduction of accumulated data toward a final report.</p> <p>Latest information indicates that the [REDACTED] 50-B converter with its associated line keyer will be delivered on 15 May 1959.</p>			

25X1

X1A5a1

25X1

~~SECRET~~

(When Filled In)

MONTHLY PROJECT REPORT					
ORIGINATOR(S) D/CO		BUDGET EST. FY AMOUNT		REPORTING PERIOD 1-30 April 1959	
ACTION					
FUTURE	<input checked="" type="checkbox"/> ACTIVE	COMPLETED	CANCELLED	SUSPENDED	
PROJECT NUMBER E-5121	PRIORITY CLASS I	PRIM. RESPONSIBILITY EES		PROJECT ENGINEER [REDACTED]	
PROJECT TITLE KY-1 Voice Operated Relay					
PROJECT REQUIREMENT Investigate the feasibility of installing a voice operated relay in the KY-1.					
PROJECT DESCRIPTION A voice operated relay will be fabricated at the R + D Lab and will be given an evaluation on a KY-1 link between the office of the D/CO and [REDACTED] NSA will be queried to find what work they have done along this line.					
APPROVAL DATE January 1959	APPROVED BY GBG f JJK- [REDACTED]	STARTING DATE January 1959	COMPLETION DATE		
REMARKS No reply has been received from the NSA engineers regarding what, if anything can be done to shorten the time delay experienced between the time the push-to-talk button is depressed and the time the KY-1 is ready to pass intelligence. A memorandum will be forwarded to NSA in an effort to expedite their investigation. Further progress on this project is dependent upon a favorable reply from NSA.					

MONTHLY PROJECT REPORT

1-30 April 1959

X ACTIVE

EXPERIMENTAL CLASS

COMPLETED

CANCELLED

IN PROGRESS

FROM RESEARCHER

PROJECT ENGINEER

4-5123

I

SECRET

25X

Antenna Systems for [REDACTED]. 25X1C4a

5X1C4a

Requirement To provide an antenna system, with the receiving antenna(s) being capable of joint use by other offices, for communications nets installed in [REDACTED]. The antenna installation should perform efficiently and yet not detract from the esthetic appearance of the building.

To investigate and test various types of multicouplers, vertical antennas with associated tuning networks, both remotely operated and passive, and to determine the type multicoupler and antennas best suited to meet the applicable requirements.

START DATE

APPROVED BY

STARTING DATE

COMPLETION DATE

April 1958

/SBG/

/JJK/

April 1958

25X1A5a1

Delivery of the [REDACTED] antenna couplers has been delayed. Further activity on this project will be delayed pending receipt of the [REDACTED]

25X1A5a1

1543

SECRET

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-SP/EA		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1 - 30 April 1959
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5126	PRIORITY CLASS I	PRIM. RSPN. SDS	PROJECT ENGINEER [REDACTED]
PROJECT TITLE [REDACTED] - SPD Monitoring Station in [REDACTED]			
PROJECT REQUIREMENT To provide engineering support for Project [REDACTED]			
PROJECT DESCRIPTION Support required will consist of detailed systems engineering design for various communications facilities as requested by the cognizant divisions and the preparation of cost estimates, bills of materials and all necessary installation drawings.			
APPROVAL DATE April 1958	APPROVED [REDACTED]	STARTING DATE April 1958	COMPLETION DATE
Critical generator parts required by [REDACTED] were hand carried by an electronics technician who departed during this period on a TDY assignment to [REDACTED]			

25X1A6b

~~SECRET~~

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E		BUDGET EST. FY. 59 AMOUNT 20,000	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5131	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED]
PROJECT TITLE Modification of RS-1			
PROJECT REQUIREMENT <p>Complaints were received from the field concerning failures of the power cables, crystal sockets, and waterproofing of the RS-1, reference 57-1042, 25X1A6b [REDACTED] 57-1738, 25X1A6b [REDACTED]</p>			
PROJECT DESCRIPTION <p>The newly designed power cable will be life tested to assure that it will sustain the operational stresses. A new crystal socket, which has been previously life tested, will be installed. A new pliobond seal will be used to increase the effectiveness of the waterproofing. An RS-1 will be removed from stock and the new parts and seal will be used to modify it. This project will culminate in the issue of a modification work order to all concerned areas.</p>			
APPROVAL DATE July 1958	APPROVED [REDACTED]	STARTING DATE July 1958	COMPLETION DATE
<p>Fabrication of the crystal sockets has caused another delay. A tentative date of 6 May has been set to begin the modification work.</p>			

~~SECRET~~

(When Filled In)

MONTHLY PROJECT REPORT

ORIGINATOR(S)	BUDGET EST.		REPORTING PERIOD
OC-E	FY	AMOUNT	1 - 30 April 1959

ACTION			
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER
E-5132	I	SDS	

PROJECT TITLE

Operating Positions for New Agent Transmission Systems

PROJECT REQUIREMENT

Incorporate necessary components into base station operating positions.

PROJECT DESCRIPTION

Design base station operating positions that will include equipment that will be needed to receive and translate high speed and/or other new forms of agent communication signals.

APPROVAL DATE	APPROVED	STARTING DATE	COMPLETION DATE
February 1959	GBG JJK	February 1959	

REMARKS

The AS-3 receiving position will require modification to make it compatible with agent transmissions.

A study is being made to determine the feasibility of modifying the AS-3 receiving equipment for receiving F-1 as well as A-1 modes of transmission.

~~SECRET~~

(When Filled In)

MONTHLY PROJECT REPORT			
ORIGINATOR(S)		BUDGET EST.	REPORTING PERIOD
OC-C+M 58-766		AMOUNT	1-30 April 1959
ACTION			
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER
E-5135	I	EES	
PROJECT TITLE			
Modernization of CP-4 Control Panel			
PROJECT REQUIREMENT			
Redesign the CP-4 Control Panel and fabricate 100 units.			
PROJECT DESCRIPTION			
Redesign the CP-4 control panel as a more efficient unit and rebuild from the start, using miniaturization techniques wherever possible and practical, incorporating features in the equipment from experience gained from previous models of the control panel.			
APPROVAL DATE	APPROVED BY	STARTING DATE	COMPLETION DATE
July 1958	/s/ JEC /s/ JCK	July 1958	
REMARKS			
<p>A bid was received from a manufacturer for the fabrication of five CP-5 Control Panels. The price quoted is \$308 is per unit for the prototypes. It has been requested that the same manufacturer quote a price for the fabrication of 50 to 100 units. They have agreed to supply this information.</p> <p>The requirement for an R.F. monitor oscillator has been cancelled. Instead, a transistorized side tone oscillator will be designed and fabricated in a vector plug in unit. This unit will plug into the octal socket provided in the CP-5 chassis. The necessary controls will be brought out to the CP-5 front panel.</p>			

25

~~SECRET~~

(When Filled In)

MONTHLY PROJECT REPORT

SIGNATURES		BUDGET EST.		REPORTING PERIOD	
OC-S		AMOUNT		1-30 April 1959	
ACTION		COMPLETED		CANCELLED	
<input checked="" type="checkbox"/> ACTIVE		<input type="checkbox"/> COMPLETED		<input type="checkbox"/> CANCELLED	
PROJECT NUMBER		PRIORITY CLASS		PROJECT ENGINEER	
E-5136		I		EES	

PROJECT TITLE

Maximum Cryptographic Part Alarm (MACPAL)

PROJECT REQUIREMENT

Provide an alarm for the TSEC/KL-7 which will notify the operator when a pre-determined number of groups have been typed.

DESIGN DESCRIPTION

The MACPAL should be an incandescent lamp which will light at 90 groups or 335 groups and which will continue to burn until the counter is re-set.

APPROVAL DATE	APPROVED BY	STARTING DATE	COMPLETION DATE
July 1958	/GBG/ /JJK/	July 1958	

The contract for the fabrication of five AL-1 units was awarded. The successful bidder has been provided all necessary specifications, design information, and drawings. One KL-7 unit has been delivered to facilitate the design of the microswitch mounting bracket and for final testing of the AL-1.

The manufacturer estimates 90 days for delivery of the five units.

~~SECRET~~

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1 - 30 April 1959
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5137	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED]
PROJECT TITLE Coaxial Output Network for the 231-D Transmitter			
PROJECT REQUIREMENT A coaxial output network, independent of the existing unbalanced output is required for the 231-D Transmitter.			
PROJECT DESCRIPTION The output circuit of the 231-D Transmitter will be investigated and a suitable network, with provisions for metering, will be designed and fabricated to accommodate coaxial fittings. The existing outputs (i.e., unbalanced and balanced 600 ohm line feed) of this transmitter will not be affected. A modification kit with instructions will be drawn up.			
APPROVAL DATE July 1958	APPROVED [REDACTED]	STARTING DATE July 1958	COMPLETION DATE

Requests for bids for the fabrication of KM-4s are being distributed by Logistics. The requests are asking for 30 day delivery on the first unit and 60 days delivery for the balance after acceptance of the first unit.

~~SECRET~~

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) CSD 8-517	BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959	
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5138	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT OFFICER [REDACTED] R. Alvin
PROJECT TITLE Teletype Clear Text Alarm			
PROJECT REQUIREMENT A device is required which will detect the clear text word "CITE" when transmitted to a signal line. Upon detecting this word the device will provide a disabling circuit for the transmitter-distributor and an audible and/or visual alarm shall be given.			
PROJECT DESCRIPTION All signal lines are monitored by model-14 reperforators. Contact assemblies are available that are operated by the pull bars on the M-14. These contacts can be added so that they are operated by the space, C, I, T, and E pull bars. These contacts can be used to control the Clear Text Alarm device. The Clear Text Alarm device will be either relay or diode operated and contain its own power supply.			
APPROVAL DATE August 1958	APPROVED [REDACTED]	STARTING DATE August 1958	COMPLETION DATE
<p>Two SSZ-5 electronic line monitors were received and evaluated. The unit is designed to give an alarm with either Four Mark-space characters or eight monoalphabetic characters in sequence depending upon the mode of operation selected. The unit is designed for 60 W.P.M. operation and requires modification for 100 W.P.M. operation. The SSZ-5 does not completely satisfy our requirement for a teletype clear text alarm.</p> <p>[REDACTED] is providing a type LS Sequential Line selector on a loan basis for test and evaluation. This unit will operate at either 60 or 100 W.P.M. can be preset for any desired sequence of characters. Time required for delivery is approximately two weeks.</p>			

25X1A

25X1A

1A5a1

~~SECRET~~

~~SECRET~~

MONTHLY PROJECT REPORT				
ORIGINATOR(S)		BUDGET EST. FY. AMOUNT		REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5139	PRIORITY CLASS	PRIM. RSPN.		
PROJECT TITLE Investigation of Possibility of Increasing the Speed of Teletype Staff Communications				
PROJECT REQUIREMENT To determine the maximum reliable transmission speed of Agency teletype staff circuits when using conventional FSK techniques.				
PROJECT DESCRIPTION Engineer a high speed radio teletype communication system and evaluate the operation of this system at speeds up to 300 wpm over an ionospheric path. Conventional FSK techniques are to be employed except that the shift may be optimized for the speed actually transmitted. All equipments employed are to be commercially available items, however, modifications to the equipments are permitted. If possible, terminal equipments are to be selected which will operate at speeds in excess of 300 wpm. The system should be compatible with existing facilities to the extent that no major changes in radio transmitting and receiving equipment will be required.				
APPROVAL DATE December 1958	APPROVED	STARTING DATE	COMPLETION DATE	
<p>During this reporting period, plans have been formulated for a field trip to determine the maximum reliable transmission speed of teletype circuits when using conventional FSK techniques.</p> <p>Tentative plans are, during May, 1959, tests will be conducted between a transmitting site located at [REDACTED] and a mobile receiving facility located in the vicinity of Vincennes, Indiana, a path length of approximately 500 miles. Conventional frequency shift keying will be utilized, and a Teletype Corporation High Speed Tape System, modified for operation at speeds of 300, 240, and 180 words per minute, will be used as terminal equipment.</p> <p>The receiving van of a partially "stripped" 6ST has been drawn from stock, and is being outfitted with appropriate test and experimental equipment to serve as the receiver site. Personnel of IMB and SEB are cooperating in the effort to make the unit, including its tractor, ready for the trip.</p> <p>Preliminary tests of a modification to the electronic circuitry of the High Speed Tape System to reduce its operating speed from the rated 600 WPM to our testing speeds have indicated no problem in this respect. Changes in the motor-to-drive shift gear ratio of the tape reader will enable the insertion of data at the proper rates.</p>				

~~SECRET~~

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-E		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED
PROJECT NUMBER E-5140	PRIORITY CLASS I	PRIM. RSPN. EES	PROJECT ENGINEER [REDACTED]
PROJECT TITLE 231-D Pre-Emphasis and Speech Clipping Modification			
PROJECT REQUIREMENT To increase the average percentage of modulation of the 231-D transmitter by providing pre-emphasis and speech clipping circuits which will yield a waveform with a higher average power to peak amplitude ratio.			
PROJECT DESCRIPTION Pre-emphasis and speech clipping equipment (1 ea.) will be obtained from the [REDACTED] respectively. One 231-D low power audio stage modification kit will be obtained from [REDACTED]. The entire assembly will then be installed and tested on a 231-D transmitter at [REDACTED]. If test results are favorable, additional assemblies will be purchased and sent to the field wherever deemed necessary.			
APPROVAL DATE AUGUST 1958	APPROVED [REDACTED]	STARTING DATE AUGUST 1958	COMPLETION DATE
<p>The contractor has completed design of an amplifier and all necessary modification work on the 231-D to accept the clipper waveform. Delivery of the [REDACTED] Modulation monitor has been made and evaluation of the transmitter modification has begun. The speech clipper has proven generally satisfactory, although the need for a few minor changes has been discovered during recent tests. These changes will be incorporated into the speech clipper.</p>			

~~SECRET~~

MONTHLY PROJECT REPORT			
ORIGINATOR(S) OC-O&T 58-807		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5141	PRIORITY CLASS I	PRIM. RSPN. EES	R
PROJECT TITLE Device to Produce MIMIC Capabilities			
PROJECT REQUIREMENT Provide 15 MIMIC Units capable of determining when there is modulation present on the received signal and reproduce this modulation for rebroadcast. It should also be able to determine if the unmodulated carrier is present, which should control the carrier of the MIMIC transmitter.			
PROJECT DESCRIPTION Design and construct a prototype MIMIC Unit and make up manufacturing specifications and drawings. Test and evaluate prototype unit and obtain approval for the manufacture of production units. Distribute specifications and drawings for bids for a quantity of production units to fill OC requirements.			
APPROVAL DATE AUGUST 1958	APPROVED	STARTING DATE AUGUST 1958	COMPLETION DATE
<p>The manufacturer who was given the contract to build the CU-9a has started work on construction of the units.</p> <p>Delivery of completed units expected in approximately six weeks.</p>			


25X1A9

MONTHLY PROJECT REPORT			
ORIGINATOR(S)		BUDGET EST. FY. AMOUNT	REPORTING PERIOD 1-30 April 1959
<input type="checkbox"/> FUTURE <input checked="" type="checkbox"/> ACTIVE <input type="checkbox"/> COMPLETED <input type="checkbox"/> CANCELLED <input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5144	PRIORITY CLASS I	PRIM. RSPN. KRS	PROJECT ENGINEER [REDACTED]
PROJECT TITLE OC-SP Dual Electronic Power Supply			
PROJECT REQUIREMENT To fill a requirement for SP for a 400 cycle 600 volt-amp. and 28 VDC 10 amp. dual electronic power supply.			
PROJECT DESCRIPTION To prepare specifications which will fulfill SP's requirements for 10 each portable dual electronic power supplies. To examine the proposals received to determine which is best suited, taking into consideration weight, size, efficiency, delivery time, and method of operation. To monitor the fabrication of the production units. To conduct tests on the pre-production model to insure that it meets all specifications.			
APPROVAL DATE	APPROVED [REDACTED]	STARTING DATE	COMPLETION DATE
Work continues at a satisfactory rate on the dual electronic power supply. Full load and over load tests of the engineering model have been conducted with excellent results, indicating that an effective circuit design has been realized. Fabrication of the prototype will begin as soon as the contractor completes all necessary tests required to determine compliance with all specifications.			

25X

25X1A9a

~~SECRET~~
(When Filled In)

MONTHLY PROJECT REPORT				
ORIGINATOR(S) OC-E		BUDGET EST. FY: AMOUNT:		REPORTING PERIOD 1 - 30 April 1959
<div style="display: flex; justify-content: space-between;"> FUTURE <input checked="" type="checkbox"/> ACTIVE </div>		<div style="display: flex; justify-content: space-between;"> COMPLETED CANCELLED SUSPENDED </div>		
PROJECT NUMBER E-5172	PRIORITY CLASS I	PRIM. RESPONSIBILITY SDS	PROJECT ENGINEER <div style="background-color: black; width: 100px; height: 30px;"></div>	
PROJECT TITLE AS-6 Base Station Systems Design				
PROJECT REQUIREMENT To design the base station antenna system and AS-6 equipment installation.				
PROJECT DESCRIPTION The project will include the antenna design, equipment layout, installation drawings and preparation of a bill of materials to incorporate the AS-6 system into existing base stations.				
APPROVAL DATE February 1959	APPROVED BY JJK  GBC <div style="background-color: black; width: 100px; height: 20px;"></div>		STARTING DATE February 1959	COMPLETION DATE
REMARKS <div style="margin-bottom: 10px;"> X1A6b It has been decided that the Base Station location for the AS-6 will be <div style="background-color: black; width: 50px; height: 15px;"></div> </div> <div style="margin-bottom: 10px;"> 25X1A6b Installation plans are being drafted which will be forwarded to Chief, <div style="background-color: black; width: 40px; height: 15px;"></div> for review and comment. </div> <div style="margin-bottom: 10px;"> 25X1A6a Satisfactory tests between Los Angeles and the field unit located at <div style="background-color: black; width: 80px; height: 15px;"></div> were conducted during the last week in April. </div> <div style="margin-bottom: 10px;"> 5X1A6a Tests between <div style="background-color: black; width: 150px; height: 15px;"></div> are scheduled to be conducted during the period 16 - 23 May. </div>				

25X1

25X1

(When Filled In)

MONTHLY PROJECT REPORT

ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD
OC-E		FY	AMOUNT	1-30 April 1959
ACTION				
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER	
E-5173	I	EES	[REDACTED]	
PROJECT TITLE				
Voice Frequency Carrier Telegraph Systems				

PROJECT REQUIREMENT

To improve the operation of our present voice frequency carrier (VFC) telegraph system [REDACTED] investigate the feasibility of modifying this equipment to provide 100 wpm operation and select a new "standard" 100 wpm VFC equipment.

PROJECT DESCRIPTION

Improve reliability of present Microwave and VHF MUX systems, particularly in respect to VFC channel frequency stability, for 60 wpm operation.

Investigate the possibility of adapting, by modification or substitution of components, present VFC equipment for 100 wpm teletype operation. Investigate commercial developments in the field of VFC telegraph systems to provide 12 or more 100 wpm teletype channels in a single voice frequency spectrum of 400 to 3,000 cps.

Make appropriate recommendations to OC based on results of above investigations.

APPROVAL DATE	APPROVED BY	STARTING DATE	COMPLETION DATE
	[REDACTED]		

REMARKS

An investigation has been made of the commercial developments in the field of VFC telegraph systems.

Transistorized telegraph systems are being manufactured by Northern Radio, Lenkurt, and Tele-Signal. While all three systems are considered high quality, the Tele-Signal equipment has several features not found in the Northern or Lenkurt equipment. Some of these features are 1) self-contained power supply in each unit, 2) speeds up to 2500 WPM, 3) plug-in frequency determining network, 4) all adjustments on front panel and 5) proven reliability. The price of a twelve channel simplex system is approximately \$5000. This is considerably less than competitive systems.

Four channels of Tele-Signal equipment have been requisitioned/ This equipment will be evaluated by EES and later shipped to [REDACTED]

Estimates have been received from [REDACTED] for modification kits to increase the operating speeds to 100 WPM and to increase reliability of our presently installed [REDACTED] Multiplex equipment.

~~SECRET~~

MONTHLY PROJECT REPORT

PROJECT NUMBER

E-5173

PRIM. RSPN.

EES

REPORTING PERIOD

1-30 April 1959

CONTINUED

These Estimates were for:

100	Channels	\$413	each
200	Channels	\$348	each
400	Channels	\$316	each
600	Channels	\$298	each
1000	Channels	\$284	each

These prices seem excessively high in comparison to new equipment designed to operate at 100 WPM.

Upon receipt of test equipment now on order preliminary examinations will be made to determine if operation of present equipment can be improved at a lower cost per channel.

SECRET

MONTHLY PROJECT REPORT				
ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD
		FY	AMOUNT	
OC-E		1959		1 - 30 April 1959
ACTION				
STATUS	ACTIVE	COMPLETED	CANCELLED	SUSPENDED
<input checked="" type="checkbox"/>				
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY		
E-5174	II	FES		
PROJECT TITLE				
General Engineering Support to all Communications Areas.				
PROJECT REQUIREMENT				
Same as Above				
PROJECT DESCRIPTION				
<p>Provide engineering representation and liaison with [redacted] and Agency elements for new construction and relocation of communications facilities not covered under other projects.</p> <p>Support is also to be given to the Areas in providing general engineering information and resolving individual technical problems as required.</p> <p>25X1A2d2</p> <p>Records are to be maintained for Area Base and Field Stations reports and drawings [redacted]</p>				
INITIAL DATE	STARTING DATE		COMPLETION DATE	
March 1959	March 1959			
REMARKS				
<p><u>MECA</u></p> <p>[redacted]</p> <ol style="list-style-type: none"> 1. A discussion was held between personnel of OC-E/SEB/FES and OL-RE&CD relative to new construction, air conditioning, water, sewerage and power requirements at [redacted]. [redacted] (RE&CD) will go to [redacted] for six weeks to supervise these improvements. 2. Details of a Logarithmic Periodic antenna to receive between 30 and 180 mcs, designed and constructed by [redacted] were sent to Chief, [redacted]. Permission for installation at [redacted] for use by [redacted] was requested. 3. Assistance was given in regard to tentative plans for the installation of KW-26 equipment at the [redacted] receiving station. <p>[redacted] New [redacted] space requirements were coordinated with OC-MD. Preliminary specifications and a drawing was submitted to the [redacted] for inclusion with their requirements on [redacted] building plans. Chief, [redacted] and OL-RE&CD will be advised of these plans.</p>				

25X-

X1A6a

5X1A9a

25X1A6b

5X1A6a
25X1C4a

25X1A61

25X1A6a

25X1A5a1

25X1A

25X1A

25X1A2

25X10

(20-47)

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

MONTHLY PROJECT REPORT

PROJECT NUMBER E-5174	PRIM. RSPN. FES	REPORTING PERIOD 1 - 30 April 1959
---------------------------------	---------------------------	--

25X1A6b

[REDACTED]

[REDACTED]

1. A request was sent to OL-RE&CD for selection of equipment to meet dehumidification requirements of the warehouse in the proposed [REDACTED] Headquarters building. Engineering will procure and ship the specified equipment for installation by the contractor. A memorandum to the file was prepared.

2. At a meeting held with [REDACTED] Communications Officer it was learned that construction of the [REDACTED] building will not be started by 31 May as anticipated in the field. Architechural drawings still require completion and [REDACTED] approval before contractual services can be solicited.

A 30 kw diesel-generator was requisitioned and notification of delivery to the field in July was sent. Installation drawings were also forwarded.

Preliminary details on the La Port tandem rhombic antenna were sent as requested.

25X1A2d2

Twelve corrected [REDACTED] drawings were sent for inclusion with [REDACTED] records.

Semi-annual Engineering reporting forms were sent to all areas.

~~CONFIDENTIAL~~

(When Filled In)

MONTHLY PROJECT REPORT

PROJECT NUMBER		BUDGET EST.		REPORTING PERIOD	
OC-P		AMOUNT		1 - 30 April 1959	
PROJECT TITLE		ACTION		PROJECT ENGINEER	
E-5175		COMPLETED		SUSPENDED	
PRIORITY CLASS		PRIM. RESPONSIBILITY			
I		SDS			

25X1A6a

Radio Station

25X1A6a

To formulate plans for the installation of a Radio Station at [REDACTED] for use as a backup or in the event [REDACTED] became inoperable.

25X1A6b

Determine the magnitude of the station required; select suitable locations with sufficient land to accommodate a receiver and transmitter site; survey, clear, and grade sites as required; design and locate antennas, buildings, and necessary shelters; locate accessible water, power, and sewer mains; and prepare bill of materials. Actual phases of construction and operation will take place when required.

APPROVAL DATE	APPROVED BY	STARTING DATE	COMPLETION DATE
May 1959	JFS [Signature] GBG [REDACTED]	May 1959	

25X1

Preliminary discussions have been held recently regarding the requirements for this project. This project will be in the active status during the next reporting period.

(When Filled In)

MONTHLY PROJECT REPORT												
ORIGINATOR(S)		BUDGET EST.		REPORTING PERIOD								
OC 8095		FY	AMOUNT	1 - 30 April 1959								
ACTION												
<input type="checkbox"/> FUTURE	<input checked="" type="checkbox"/> ACTIVE	<input type="checkbox"/> COMPLETED	<input type="checkbox"/> CANCELLED	<input type="checkbox"/> SUSPENDED								
PROJECT NUMBER	PRIORITY CLASS	PRIM. RESPONSIBILITY	PROJECT ENGINEER									
E-5197	I	SDS										
PROJECT TITLE												
Portable Emergency Broadcast Station												
PROJECT REQUIREMENT												
To provide packages medium and shortwave 1 kilowatt broadcast stations for field use.												
PROJECT DESCRIPTION												
<ol style="list-style-type: none"> 1. Find a suitable 1 KW broadcast transmitter for the 535/1605 KC band. 2. Find a suitable 1 KW broadcast transmitter for the 2-26.1 MC band. 3. Find antennas useable in the 550/1600 KC band and supporting towers for dipoles in the 2-30 MC band. 4. Determine materials and accessories necessary for installation and operation of a complete broadcast station and requisition these items. 5. Install and field test the stations near Washington, D. C. 												
APPROVAL DATE	APPROVED BY	STARTING DATE	COMPLETION DATE									
January 1959		January 1959										
REMARKS												
<p>Bids were received on the transmitters and antenna coupler from [redacted] and [redacted] was selected as meeting all specifications. Their bids were:</p> <table> <tbody> <tr> <td>Antenna Coupler</td> <td>\$ 1,070</td> </tr> <tr> <td>Medium Wave Broadcast Transmitter</td> <td>\$ 4,735</td> </tr> <tr> <td>Short Wave Broadcast Transmitter</td> <td>\$ 6,361</td> </tr> <tr> <td>Variable Frequency Oscillator</td> <td>\$ 1,047</td> </tr> </tbody> </table> <p>A rough estimate on cost of a portable Butler building with flooring and a wood foundation is \$1,500.</p> <p>A complete portable station including transmitter, building, generator, and other equipment would cost approximately \$25,000.</p>					Antenna Coupler	\$ 1,070	Medium Wave Broadcast Transmitter	\$ 4,735	Short Wave Broadcast Transmitter	\$ 6,361	Variable Frequency Oscillator	\$ 1,047
Antenna Coupler	\$ 1,070											
Medium Wave Broadcast Transmitter	\$ 4,735											
Short Wave Broadcast Transmitter	\$ 6,361											
Variable Frequency Oscillator	\$ 1,047											

25X1A

X1A9a

X1A5a1

25X1A5

MONTHLY PROJECT REPORT

25X1A6b ORIGINATOR(S) [REDACTED] OC-O&T		BUDGET EST. FY. AMOUNT		REPORTING PERIOD 1 - 30 April 1959	
<input type="checkbox"/> FUTURE		<input checked="" type="checkbox"/> ACTIVE		<input type="checkbox"/> COMPLETED	
<input type="checkbox"/> CANCELLED		<input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5386		PRIORITY CLASS		PRIM. RSPN. SDS	
PROJECT 25X1A6b				[REDACTED]	
25X1A6b [REDACTED] Base Station Relocation					
PROJECT REQUIREMENT Design a new transmitter and receiver facility because the present transmitting and receiving facilities are housed in a Quonset Hut and [REDACTED] respectively, and are inadequate for present circuit requirements. The transmitting station must move in the near future to permit [REDACTED]					
PROJECT DESCRIPTION [REDACTED]					
25X1C4a Future planning calls for the design of a Base Station to be constructed on [REDACTED] outside of the [REDACTED] area. [REDACTED] We will act as the coordinating 25X1C4a element between the field, Agency elements, and [REDACTED] elements. 25X1C4a					
APPROVAL DATE September 1956		APPROVED WAB /s/ JJK /s/		STARTING DATE September 1956	
				COMPLETION DATE	
25X1A6b					
25X1C4a Installation drawings for both the receiver and transmitter buildings have been completed. Installation schedule and equipment status reports have also been completed. Copies of the above drawings and reports are being made for transmittal to [REDACTED] expect to enter the 11 May [REDACTED] school and depart for [REDACTED] around the 25th of May. 25X1A9a [REDACTED] will follow in approximately 3 months. 25X1A6b					
No construction progress reports have been received, via the KUBARK Resident Engineer, since March; however, it is assumed that installation of equipment and material may proceed in June 1959. Completion date for the communications buildings is 30 June 1959, however, [REDACTED] may occupy the buildings on a "beneficial occupancy" basis, prior to that date, without jeopardizing our right to reject poor workmanship or correction of building defects.					

~~CONFIDENTIAL~~

MONTHLY PROJECT REPORT

ORIGINATOR(S) OC-0+T		BUDGET EST. FY. AMOUNT		REPORTING PERIOD 1 - 30 April 1959	
<input type="checkbox"/> FUTURE		<input checked="" type="checkbox"/> ACTIVE		<input type="checkbox"/> COMPLETED	
<input type="checkbox"/> CANCELLED		<input type="checkbox"/> SUSPENDED			
PROJECT NUMBER E-5412		PRIORITY CLASS I		PRIM. RSPN. SDS	
PROJECT TITLE One Man Radio Station					
PROJECT REQUIREMENT Design a complete one man radio station to be used as a standard for the planning of all new one man stations or when renovating existing stations.					
PROJECT DESCRIPTION This project was originally started in September 1956 to prepare a bill of materials and associated drawings to cover the installation of a one man radio station in [REDACTED]. It has been expanded to cover the installation and renovation of all one man stations. Using the one man station design as a guide, a complete bill of materials, associated drawings and installation specifications will be prepared according to the requirements of each particular station.					
APPROVAL DATE September 1956		APPROVED AJW /s/ JJK /s/		STARTING DATE September 1956	
COMPLETION DATE					

During this reporting period the station was presented to various interested members of OC Staffs. Both favorable comments and constructive criticism was received. From these comments and suggestions certain changes in the position were generated. These consist chiefly of equipment location and represent no major changes in the basic position.

The specifications for the position are being written and will be completed in the near future. [REDACTED] the contractor for the prototype, is presently engaged in producing the drawings and should be finished by approximately 6 May.

It is planned to ship the prototype to [REDACTED] for installation at the new [REDACTED] during June 1959.

~~CONFIDENTIAL~~