

CONFIDENTIAL

~~SECRET~~

17 June 1957

file P-181B

25X1

MEMORANDUM FOR: THE RECORD

SUBJECT : Meeting with [REDACTED]

25X1

1. TIME AND PLACE OF MEETING: The meeting was held 11 June 1957 in Westout Building.

2. ATTENDANCE:

25X1

3. DISCUSSION:

a. Task VII - D Units - Completion date 30 June 1957

The D Units are in the process of being aligned and checked out. All 18 units will be completed by 30 June. The undersigned will go to the [REDACTED] plant during the third week of July to perform various acceptance tests.

25X1

b. Task VIII - E Units - Completion date 31 May 1957

The transistor circuitry of the E Units was completely rebuilt eliminating some of the coupling transformers and thereby increasing the efficiency of the amp. The original plans of injecting feedback through the entire system including the optical head had to be abandoned because of the phase shift introduced into the galvanometer. The modification of the E unit is complete except for the installation of a new galvanometer which has not been received from the manufacturer at this time.

c. Task I - B Units - Completion date 30 June 1957

Progress is being made on the production of the four B units; however, because of the slow delivery times on some of the components, [REDACTED] has requested a 30 day extension to the contract.

25X1

[REDACTED] stated that the second sample of the new mirrors had been received and tests indicated that it was far superior to the original sample and was accepted by them.

25X1

25X1

SECRET
CONFIDENTIAL

~~SECRET~~

-2-

CONFIDENTIAL

d. [] was advised that funds for RD-54, Task IX, and the task for reworking the "B" units would probably not be available until some time during the month of July.

25X1



25X1

TSS/APD/GP

Distribution:

Orig. - P-101B
1 - P-101D
1 - P-101F
1 - Chrono

DMM:ls

~~SECRET~~

CONFIDENTIAL