

*Balloon Hen*

*FILE COPY*

**FOR OFFICIAL USE ONLY**

*EB-139*

HYDRONEAL GENERATOR, MODEL NX

15 July 1960

ECC	<u>1</u>	REV DATE	<u>26 JUN 1960</u>	BY	<u>064540</u>
ORIG COMP	<u>701</u>	ORI	<u>56</u>	TYPE	<u>02</u>
ORIG CLASS	<u>M</u>	PAGES	<u>11</u>	REV CLASS	<u>EX</u>
JUST	<u>—</u>	NEXT REV	<u>—</u>	AUTH	HR 70-2

*ARMY/C*

**FOR OFFICIAL USE ONLY**

COPY 1 OF 10 COPIES

## **FOR OFFICIAL USE ONLY**

Memo Report No. T-60-19  
Project No. 8-1034

15 July 1960

TO: Chief, Demolitions and Fortifications Branch, USAERDL

FROM: Evaluation Engineering Branch  
Mechanical Engineering Department  
U. S. Army Engineer Research and Development Laboratories  
Fort Belvoir, Virginia

SUBJECT: Hydroneal Generator, Model NX (Built for the U. S. Navy under Contract 12864-58 by Baker & Co. Inc., Newark, N. J.)

1. During the period August 1957 thru May 1958, a Hydroneal Generator, Model NX, was tested by these Laboratories for the Office of Naval Research. The results of that test were reported to the Office of Naval Research in report No. T-58-47. After completion of the test the generator was stored at these Laboratories awaiting disposition instructions.

2. Demolitions and Fortifications Branch, acting for the Office of Naval Research, requested 18 September 1959, that the generator be operated one day each month for a period of one year at a production rate of 4000 SCFH and 1800°F retort temperature. All pertinent temperatures, pressures, flows and other operating variables were to be recorded and reported in a cumulative report to be submitted at the end of the test period. Mr. S. Haven was designated representative of the Office of Naval Research.

3. The plant was inspected, overhauled and put in operating condition 9-10 November 1959. Operation was started 12 November. The plant was operated 2 days in November 1959, 2 days in January, one day in February, 3 days in March, 2 days in April and 1 day in May 1960. The No. 2 retort burned out on 24 May 1960 and tests were discontinued awaiting further instructions from the Office of Naval Research. During the periods the plant was operated, Mr. S. Haven was kept informed of all data obtained during operation, difficulties encountered, and the final failure of the No. 2 retort.

4. It will be noted from a study of the operating data and operation log, attached to this report, that temperatures in the retorts occasionally exceeded 1800°F. This was due to difficulty in adjusting retort burner fuel supply valves to the exact amount of fuel required to maintain 1800°F. Authority to wire around defective electrical controls was given verbally by Mr. Haven.

## **FOR OFFICIAL USE ONLY**

**FOR OFFICIAL USE ONLY**

5. Instructions are requested as to repair and additional operation or disposition of the unit.

Prepared by



S. E. LYTLE  
Chief, Gas Laboratory Section

Approved by



O. A. KINZER  
Chief, Evaluation Engineering Branch

1 Incl:  
Operating Data  
with Operation Log

**FOR OFFICIAL USE ONLY**

**FOR OFFICIAL USE ONLY**OPERATIONAL LOG RECORD  
Hydroneal Generator

9 Nov 59 Installed new battery, cleaned and adjusted distributor points, started motor. Vehicle brakes bad. Brakes repaired at motor pool. Installed stack on retorts and checked plant, including gas hose, pump, electric terminals, electric cable to generator etc. Filled fuel tanks.

10 Nov 59 Filled ammonia tank to recommended per cent and pressure in storage tank at 60 psig. Turned on heaters to bring ammonia up to proper temperature. Turned on current to operating circuit. Limitrol was not functioning properly and called in electrician to check electrical circuits. Found one optional condenser bad. It was cut out of the circuit and plant would then operate.

12 Nov 59

0730 Started 5 KW generator.

0745 Turned on 220 volt current to plant. Turned on heaters and current to operating compartment.

0755 Started plant according to operating instruction manual.

0800 Burners started. Thermocouples not recording.

0820 Turned burners off and installed new wires to thermocouples.

0930 Started burners, temperatures coming up normally.

0950 Turned on gaseous hydrogen - 3000 CFH.

1000 First reading at 4000 CFH. Having trouble with ammonia pump. Liquid seems to flash off causing gas lock. Will pump intermittently when bleeding off gaseous ammonia. Tank per centage low.

1530 Plant shut down.

13 Nov 59

0745 Started 5 KW generator.

0800 Current to plant.

0815 Burners started. Still having trouble with ammonia pump. Flow 4000 CFH. Per cent of H<sub>2</sub> not known at these temperatures. Difficulty in maintaining 1800°F retort temperature.

1300 Plant shut down. Used all anhydrous ammonia on hand.

Dec 1959 No operation. No ammonia available until late January.

27 Jan 60

1230 Started 5 KW generator.

1240 Current to plant. Started heater and filled ammonia tank.

1245 Operators compartment on.

1250 Burners on. Warming up retorts. Ammonia pump fills tank when pressure is equal to or less than in cylinder. Regulator valve stuck. Pressure 30 psig. Repaired by turning in and backing out regulating bolt. Regulator operating okay.

**FOR OFFICIAL USE ONLY**

**FOR OFFICIAL USE ONLY**

1600 Plant shut down.

28 Jan 60

0730 Started 5 KW generator.  
 0740 Current to plant and operators compartment. Heaters on.  
 0755 Burners on. No trouble on start up. Pressures in tank and cylinder approximately the same. Pump working okay when bleed valve vented slightly to atmosphere to eliminate gaseous ammonia. Flow meter leaking. Tightened top and bottom bolts and stopped leak. Tank heaters not up to efficiency.  
 1530 Plant shut down.

29 Feb 60

1230 Started 5 KW generator and turned on current to plant and operators compartment.  
 1235 Started burners. Plant operating okay except ammonia pump. Having trouble with limitrol due to bad connections on thermocouples.  
 1400 Plant shut down.

1 Mar 60

0800 Started 5 KW generator.  
 0815 Turned on current to plant. Turned heaters on.  
 0825 Started burners. Having ammonia pump trouble.  
 1000 Plant shut down.

25 Mar 60

0730 Started 5 KW generator.  
 0740 Turned current into plant.  
 0745 Heaters turned on.  
 0750 Smoke coming from control panel. Turned off current to plant. Smoke coming from 7.5 volt transformer that supplies current for lights and DC current. Rewired most of panel. Wiring run from master switch by-passing flow guard, alarm, green light, limitrol. Connected thermocouple wires to cam motor. No. 1 thermocouple not recording.  
 1130 Plant shut down. Rest of day spent in rewiring. Installed check valve in ammonia line from pump.

28 Mar 60

0730 Started 5 KW generator.  
 0800 Burners turned on. No. 1 thermocouple not recording.  
 0900 Increased H<sub>2</sub> flow to 4000 CFH. Plant running smoothly. Operator has to be alert at all times. All safety devices by-passed. Limitrol recording temperatures on No. 2 and No. 3 retorts. Wiring and thermocouple okay. Cam on timer needs cleaning. Ammonia pump operating okay since check valve was installed in line.  
 1500 Plant shut down.

**FOR OFFICIAL USE ONLY**

## FOR OFFICIAL USE ONLY

25 Apr 60

0730 Started 5 KW generator.  
0745 Set up pump and ammonia cylinder and turned on pump. Pump  
leaking. Repaired pump.  
0955 Started pump. Working okay. Tank pressure 188 psig, per centage  
62%.  
1000 Burners started. No. 1 thermocouple not recording. Installed  
new thermocouple.  
1035 Turned on ammonia gas to retorts.  
1115 Burners cut out. Burners kept cutting out at one minute intervals.  
Found heater coil in burner switches bad. Rewired direct to  
switch, by-passing heater coil.  
1330 Started plant. Plant operating okay.  
1600 Plant shut down.

26 Apr 60

0755 Started 5 KW generator.  
0800 Turned on burners.  
0850 Turned on ammonia to retorts.  
0920 Set flow at 4000 CFH. Burner nozzles need cleaning. Too much  
difference between temperature and pressure ratio.  
1525 Plant shut down.

24 May 60

0730 Started 5 KW generator.  
0830 Turned on burners.  
0930 Turned on ammonia to retorts.  
1000 Set flow at 4000 CFH.  
1200 No. 2 retort burned out. Plant shut down.

## FOR OFFICIAL USE ONLY

**DISPOSITION FORM**

SECURITY CLASSIFICATION (If any)

**FOR OFFICIAL USE ONLY**

FILE NO.

ERD HE

SUBJECT

Test of Hydroneal Generator, Model NX, for U. S. Navy

TO Ch, Demolitions & Fort Br FROM Ch, Eval Engrg Br DATE 26 July 1960 COMMENT NO. 1  
 THRU: Ch, Mech Engrg Dept *Sac*

1. Attached are 6 copies of report of test of Hydroneal Generator, Model NX, in compliance with your work request dated 18 September 1959, our Work Order No. T-60-19.

2. It is understood that you will forward copies of the report to the Office of Naval Research, U. S. Navy.

3. This correspondence is marked "FOR OFFICIAL USE ONLY" solely because of the addition of inclosures, Test of Hydroneal Generator, Model NX. When these inclosures are removed protective markings will be cancelled.

1 Incl  
 Hydroneal Generator,  
 Model NX (6 cys)

*O. A. Kinzer*  
 O. A. KINZER, Chief  
 Evaluation Engineering Branch

**FOR OFFICIAL USE ONLY**

GAS LABORATORY SECTION										HYDROELECTRIC GENERATOR									
UNCLASSIFIED										V. O. No.									
REPORT No. 1										REPORT No. 2									
REPORT No. 3										REPORT No. 4									
DATE	Line	Obs.	TIME	Optic Time	Amb Air	Bar	Vapor Press	Oil Press	Temp	CFH	Oil Press	Temp	CFH	Oil Press	Temp	CFH	Oil Press	Temp	CFH
12 Nov 59	1		1000	-	-		12	120	1725	1330	120	1725	1330	120	1740	1330	80	27	70%
	2		1100	-	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	3		1130	-	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	4		1200	2	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	5		1230	2	30		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	6		1300	3	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	7		1330	3	30		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	8		1400	4	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	9		1430	4	30		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	10		1500	5	-		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	11		1530	5	30		12	120	1730	1330	120	1730	1330	120	1740	1330	80	27	70%
	12																		
13 Nov 59	13		0815	-	-		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	14		0900	-	45		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	15		0930	1	15		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	16		1000	1	45		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	17		1030	2	15		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	18		1100	2	45		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	19		1130	3	15		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	20		1200	3	45		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	21		1230	4	15		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	22		1300	4	45		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	23																		
	24		1330	-	-		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
27 JAN 60	25		1400	-	30		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	26		1430	1	-		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	27		1500	1	30		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	28		1530	2	-		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	29		1600	2	30		14	105	1800	1333	105	1800	1333	105	1800	1333	65	27	50%
	30																		
	31		0800	-	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	32		0830	-	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	33		0900	1	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	34		0930	1	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	35		1000	2	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	36		1030	2	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
28 JAN 60	37		1100	3	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	38		1130	3	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	39		1200	4	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	40		1230	4	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	41		1300	4	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	42		1330	5	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	43		1400	5	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	44		1430	6	-		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	45		1500	6	30		12.5	125	1700	1000	125	1700	1000	125	1700	1000	80	27.5	60%
	46																		
	47																		
	48																		

FOR OFFICIAL USE ONLY



FOR OFFICIAL USE ONLY

GAS LABORATORY SECTION				SHAKROL				V. O. No.				Sheet No. 2				HYDROELECTRIC GENERATOR			

Declassified and Approved For Release 2012/10/25 : CIA-RDP78-03639A001200140001-6

**FOR OFFICIAL USE ONLY**

**FOR OFFICIAL USE ONLY**