17 May 1967

Ref: LJC 744-1674

Post Office Box 8043 Southwest Station Washington, D.C. 20024

2	5	X	1	Α	
_	$\mathbf{\sim}$	<i>,</i> ,		, ,	

Attention:

Contracting Officer

25X1A

Subject:

Dear Sir:

In accordance with the terms of the contract, we are transmitting herewith two (2) copies of Progress Report No. 9, Phase II, which covers the period 3 April 1967, through 30 April 1967.

Very truly yours,

ORIGINAL SIGNED BY

Contracts

25X1A

cc encls. (2)

**DECLASS REVIEW by NIMA/DOD** 

3cc:

Progress Report No. 9, Phase II to:

25X1A

Post Office Box 8031 Southwest Station

Washington, D.C. 20024

"This Document contains information affecting the National Defense of the United States within the meaning of the Espionage Laws, Title 18, U.S.C., Sections 793 and 794, the transmission or revelation of which in any manner to an unapartness Release 2002/06

person is prohibited by law. \*

EXCLUDED FROM AUTOMATIC REGRADING: DOD DIR 5200.10

04747A001500040049-90ES NOT APPLY

	·					
	•					
	· · · · · · · · · · · · · · · · · · ·					
	PROGRESS REPORT NO. 9 PHASE II					
	Report Period 4/3/67 - 4/30/67					
-	MULTI-PURPOSE DATA BLOCK READE					
	· · · · · · · · · · · · · · · · · · ·					
	•					
		•				
•						
<b>K1A</b>						
	Submitted by:					
	Program Manager					

25X1A

## A. CURRENT STATUS

- <u>Unit No. 1</u> Debugging with simulated data has been completed and debugging using actual film is in progress.
- Unit No. 2 Tray wiring and panel wiring have been completed.

During checkout of the "end-of-frame-detector", it became apparent that the heat of the projection lamp causes expansion of the optical assembly. This changes the light distribution along the reading head, causing the "end-of-frame-detector" to show false indications. To correct this condition, a heat filter was added to the optical assembly and parts are being made to change the focus point of the lamp filament. This should help to flatten the light distribution curve so that the expansion due to heat will have a lesser effect.

After initial modifications are made, the performance results of retesting the "end-of-frame-detector" function will determine if any impact on schedule may be expected.

## B. PROJECTED WORK FOR NEXT PERIOD

## Unit No. 1:

- 1) Completion of transport debugging
- 2) Completion of electrical assembly debugging
- 3) Completion of acceptance testing
- 4) Ship Unit No. 1

## Unit No. 2:

- 1) Complete optical assembly
- 2) Complete electrical assembly
- 3) Start debugging of Unit No. 2

Start work on technical manuals.