

SH&G

March 21, 1984
13155

Central Intelligence Agency
New Building Project Office
Room 3E40
CIA Headquarters Building
Washington, D. C. 20505

STAT

Attention:

Re: Fire Alarm and Building Management Systems
Log 442

Gentlemen:

In the interest of effective and flexible use of the Fire Alarm/Security System and the Building Management System, SH&G recommends the following approach to the location of system hardware components:

- The central processor for the Building Management System and one of two central processors for the Fire Alarm/Security System will be located in a 2 hour-rated Fire/Energy Center (Room 0G046) located on the south end of the ground floor in the new building. The redundant central processor required for the Fire Alarm/Security System will be located in the Electrical Closet (Room No. 0F016). (The separation is intended to provide survival in the event of physical damage).
- The Fire/Energy Center is approximately 36 ft. by 12 ft. in plan. It will house hardware, as well as desks and filing cabinets, etc. as required by the government for maintaining records. Software development and revision will be done in this room.
- The Fire Alarm/Security System consists of three basic parts. The multiplex portion monitors and records the events and change. The one way voice system generates the voice and tone sounds thru the speaker system. The two-way fireman's telephone is designed primarily to assist the public fire fighting personnel as dedicated communication means.

LARRY *[initials]*
Paul *[initials]*
Pam *[initials]*
Jerry *[initials]*
Gary *[initials]*
Joe *[initials]*
Imo *[initials]*

Art: Route - Cy
cys to:

Forward - Toss

File:
N.B. Safety Reports
(B+6 damage protection)

Smith, Hinchman & Grylls Associates, Inc.

455 West Fort Street Detroit, Michigan 48226 313/964-3000 810/221-9463 Telex
Architects Engineers Planners
A Member of The Smith Group Inc.

STAT

March 21, 1984

Page Two

Log 442

- The one-way voice and the two-way telephone systems do not have redundant control panels. Each control panel can be operated on a system-wide or a selective basis. During emergencies, these two mentioned means of communication need to be manned at the new Fire/Energy Center.
- The Fire Alarm/Security System will have peripheral equipment located in the existing building in the 24-hour manned security room identified by the Agency. This equipment, consisting of a CRT terminal and a printer, may be used to monitor the Fire Alarm System. The peripheral equipment will be provided (furnished & installed) under Bid Package No. 2. The copper or fiber optic interconnecting cable will be furnished under Bid Package No. 2 but installed by the Agency.
- The Building Management System (BMS) will have peripheral equipment in the 24-hour manned room in the existing building and in the Powerhouse. Like the Fire Alarm/Security System peripherals, this equipment will include a CRT terminal and a printer, and can be allowed any degree of monitoring and control access. Both sets of peripheral equipment will be furnished under Bid Package No. 2. Installation of the equipment in the both new and existing buildings will be done under Bid Package No. 2. Interconnection, either copper or fiber optics, will again be by the Agency. Installation of the equipment in the Powerhouse and the interconnection will be done under Bid Package No. 2.

Please review this material and advise us during the March 27 - 29 review of any questions or revisions needed.

Very truly yours,



Wm. Everett Medling, AIA
Project Manager

WEM:jeb

Smith, Hinchman & Grylls Associates, Inc.

455 West Fort Street Detroit, Michigan 48226 313/964-3000 810/221-9463 Telex
Architects Engineers Planners
A Member of The Smith Group Inc.