MAY 1884 APPROVED For Release 2001/07/28 : CIA-RD ZUA001000060011-2

UNITED STATES GOVERNMENT

Memorandum

The Files: Contract 3640-2105-4

EP 64-329

DATE: 22 December 1964

25X1A9a

MO-

SUBJECT; 25X1A

Trip Report - RT-49/RP-49 with

25X1A5a1

Project Description:

25X1C1a1

The RT-49 is a crystal or synthesizer controlled, transistorized transmitter which has a power output of 15 watts. The transmitter covers a frequency range of 3 - 24 Mc. A hand key is provided for manual Morse code keying (up to 12 WPM); however, the transmitter will normally be used with an automatic keying device operating at a speed of 300 WPM. The transmitter is designed to match random-length antennas. The transmitter's power requirement is 42 volts DC at approximately 1.4 amps. Approximate dimensions of the transmitter are 4" x 5" x $1\frac{1}{2}$ ". Its weight is 1 pound, 7 ounces.

The RP-49 is a DC to DC Converter designed specifically for use with the RT-49. The input is 12 volts DC and the output is sufficient to operate the RT-49 Transmitter. The approximate dimensions are 5" x $3\frac{1}{4}$ " x $1\frac{1}{2}$ ". Its weight is 1 pound, 4 ounces.

- Contractual Information:
 - Target Cost: \$152,595.00
 - 24 June 1964 Request for Procurement Action:
 - Initiation Date: 29 June 1964
 - Completion Date: 1 June 1965
 - Deliverable Items: 300 RT-49's, 150 RP-49's
- Date of Meeting: 16 December 1964
- Place of Meeting: Falls Church, Virginia
- Persons Attending:

Agency

Non-Agency

25X1A9a

Mr. Mr.

25X1A5a1

6. Contractor's Performance:

Approved For Release 2001/07/28: CIA-RDP78-02820A001000060011-2

EP 64-329

Trip Report - RT-49/RP-49 with 25X1A5a1 25X1Á Contractor's Performance: On schedule and expected to remain so: See Project Status Within obligated funds and expected to remain so: Yes Satisfactory technical progress: Yes 7. Project Status: 25X1A9a 25X1A5a1 discussed checkout procedures with the Quality Control man. There didn't seem to be any difference of opinion checkout procedure or a 25X1A5a1 between the two and T&I will use modified version of it. 25X1A5a1 has not received the solid dielectric tuning capacitors 25X1A5a1 says they have built the capacitors from the vendor drawings and obtained only 450 μμf instead of according to the 25X1A5a1 25X1A5a1 while we were there, 700 µµf as specified. Mr. 25X1A5a1 to check to see how the sample taken from an transmitter 25X1A5a1 compared with the units built from drawings. A difference 25X1A5a1 was found between the plate spacers in the model and the 25X1A5a1 25X1A5a1 spacers in the model. The drawings appear to be in error. will modify their units immediately which should resolve the problem. Thus, the capacitor crisis has become a minor problem and the major problem today is the front panel for the cases. An incorrectly interpreted drawing has resulted in the band switch shaft 25X1A5a1 hole on the case being misplaced 0.10 inch from where it should be. As a result, the first ten cases will be scrapped and it will be about ten days before new cases can be made. The RP-49 appears to be on schedule with no problems in sight. As explained above, the RT-49 cannot be assembled in time to meet the delivery schedule. Providing no additional major problems occur, I estimate that delivery of these units will occur the second or third

25X1A9a

Excluded from Comments

week in January.

Approved For Release 2001/07/28 : CIA-RDP78-02820A001000060011-2

EP 64-329

UBJECT: Trip Report - RT-49/RP-49 with

25X1A5a1

Distribution:

R&D Subject File

Inspection Branch OL/PD

R&D Lab

OC-OS

ESB

Monthly (2)

EP Chrono

25X1A9a

OC-E/R&D-EP/

/bjp

(22 December 1964)