

2

USAF, Aero Systems Div.
Wright Patterson AFB/Ohio

HQ, Aero Systems Division

Shell Oil Company, 50 W. 50th Street/New York 20, N.Y.

SH-515 (AF33(657)-12525)

Eielson AFB

12. ORDER NO. ON SUPPLIER

14. PROC. DIR. OR ACQUISITION NO.

15. EQUIPMENT ORDER NO.

17. SHIPMENT NUMBER ON CONTRACT
A. PARTIAL B. FINAL **X**

18. GROSS WEIGHT 19. NET WEIGHT

21. QUANTITY	22. ITEM NO. OR CODE	23. BY OR REGISTRATION NO.	24. C/D NO.	25. ROUTING
QUANTITY SHIPPED 26	QUANTITY RECEIVED 27	UNIT COST 28	TOTAL COST 29	
Item 3:				\$230,000.00
Contractor shall procure, fabricate and/or install the following equipment and special facilities at Eielson AFB at the site and location designated by the Base Commander or his representatives.				
a) Remove overburden and provide suitable fill to bring site location to grade with adjacent developed area.				
b) Install a 40' x 120' steel building with tile covered concrete floor. Building to be insulated and interior partitioned into fifteen rooms of size and arrangement as designated by the Base Commander or his representatives.				
c) Above building to be equipped with heating plant to provide hot air central heating and airconditioning for selected rooms, as specified by above layout. Fuel storage for heating plant will be provided. (cont. on Page 2)				

5 Jun 64

STAT

AF33(657)-12525

- d) Install a covered passageway from building to adjacent existing steel building.
- e) Provide all electrical power connections to building including such interior outlets as designated by the Base Commander or his representatives.
- f) Provide suitable potable water supply from water well to be drilled in location area.
- g) Provide suitable septic tank sewage disposal system.
- h) Provide necessary paved walkways and passages as designated by Base Commander or his representatives.
- i) Install additional security fencing and lighting as required and designated by the Base Commander or his representatives.
- j) Install provisions for communications connections as designated by the Base Commander or his representatives.
- 7/24

ILCE

Building Construction on Hiclon AFB by Shell Oil Company

APR 28 1964

Shell Oil Company
ATTN: Mr. W. B. Waterman
1219 Westlake Avenue North
Seattle, Wash

1. An inspection of the 40' x 120' administrative facility constructed in the refueling loop area was made to assure compliance with the plans and specifications developed by the Shell Oil Company. This inspection was conducted in the presence of Mr. W. B. Waterman, this date, by the following personnel:

Lt Colonel Jack A. Woy, Base Civil Engineer
Captain John W. McDonald, Chief, Engineering Division
SMSgt Raymond E. McLaughlin, Chief, Inspection Section

2. The subject building is acceptable and found to comply with the plans, specifications and Air Force construction requirements, with the following exceptions:

- a. Leaks from the light fixtures in the hallway between buildings.
- b. Loose asphalt tile in office areas.
- c. Angle guy required on XFMR pole.
- d. Additional pole required for service drop.
- e. New gate or locking device required for the personnel gate to satisfy security requirements.
- f. Three door closers have broken since installation.
- g. Chlorinator furnished is not operative.

JACK A. WOY
Lt Colonel, USAF
Base Civil Engineer

Copy to
Det 1, 1199 FAS (Capt Dagwell)

See CHAMP 0237 (IN 80679) 27 May 64