

SECRET

DISPATCH NO. UODS-0297

PAGE ONE OF THREE

DATE: 22^{SEP}₁₉₆₁

25X1A

TO : [REDACTED]
FROM : Headquarters/Materiel
SUBJECT : Construction

25X1A

ATTENTION: [REDACTED]

1. The following construction projects are approved for the amounts indicated:

- a. Concrete apron, 100,000 sq ft, around H-6 with one set blank pits
- b. Concrete pad around processing building
- c. Mess Hall extension
- d. Hangar ventilation
- e. Parking ramp facilities
- f. Fly-away facilities
- g. Widen taxi strip five feet each side
- h. Additional Babbit housing

25X1A

25X1A

25X1A

2. You will note this approval differs from the tentative one given to [REDACTED] and [REDACTED] during their visit to this headquarters, -5-6 September. The concrete parking ramp for the F-101's etc., has been deleted as have those items which were solely Air Force requirements. The concrete apron listed in para 1. a will be used to park the F-101's. It is being funded as a Project requirement.

25X1A

3. In the future, all Air Force requirements must have the written approval of [REDACTED] and Colonel Geary before construction authority can be given by this headquarters. All proposals, estimates or drawings related to such requirements will be pouched first to this headquarters. We will obtain the necessary USAF approval and give you the final construction authority.

SECRET

DDDS-0297
Page Two

25X1A

4. The following construction in the amount of [REDACTED] is also approved:

a. Storage building for engine oils, lube oil, special lube storage and hydraulic oil, 10' X 15' metal building located fifty feet south of Hangar six.

b. Revetments for seat catapults and initiators 10' X 10' concrete building, explosive proof lighting fixtures located fifty feet north of starter liquid building.

c. Starter liquid storage building, 10' X 10', fire proof concrete building with explosive proof lights located fifty feet from revetments and seventy-five feet north of apron hangar six.

d. Paint building, 10' X 10', metal building adjacent to lube oil storage building with forty foot separation.

e. Compressed gasses - building large enough to accommodate 150 cylinders partitioned for each type of gas to be stored. Metal building, concrete deck type floor located south of street running east-west between warehouse and unloading ramp.

5. Due to the approach of the freezing weather, you are authorized to procure aggregate from AEC in lieu of erecting crushing plant at site.

6. Rehab of thirteen miles of road is not considered a construction item but is approved to be accomplished with M&O funds.

7. The dust proofing of generator building not considered necessary at this time.

8. Cyclone fencing for tank farm and test stand has been considered and disapproved.

9. It is requested that you make a survey of hangar number 3 to determine feasibility of using this building as bulk storage of POL.

10. Construction of tank farm and distribution system should be planned for completion not later than 1 December 1961.

11. Request that plans and estimated cost be prepared for construction of Missile Assembly Building. Plans to be forwarded to Headquarters for coordination with [REDACTED] and HQ, USAF. Size

25X1A

SECRET

UODS-0297
Page Three

approximately 30' X 35', temperature control 40 degrees to 80 degrees F, 115V, single phase, 60 cycle, 30 AMP, clean dust proof and explosive proof fixtures. Hughes Company to be consulted for special interior requirements.

25X1A


Attachment: 1

MS/DPD-DD/P: 

Dist: 0 & 1 - Addressee
1 - AC/DPD
1 - C/DB/DPD
1 - DB/DPD
1 - FIN/DPD
1 - ADMIN/DPD
1 - SO/DPD
1 - MS/DPD
1 - RI/DPD

25X1A

CONCURRENCE:

_____ AC/DPD

+ _____ C/DB/DPD

_____ DB/DPD

_____ FIN/DPD

_____ ADMIN/DPD

_____ SO/DPD