

MOVEABLE SHELVING PROJECT OBSERVATIONS AS OF 8-10-71

1. Bay 1, Sect. 2, Aisle 3 -- Tile off between center rails.
2. Bay 1, Sect. 2, Aisle 1 -- Tile needs cutting.
3. Bay 1, Sect. 2, Aisle 5 -- Light farthest from center aisle keeps going off, possibly needs new ballast.
4. Bay 1, Sect. 2, Aisle 6 -- Secondary safety farthest from center aisle keeps coming off the same as the one in Sect. 1, Aisle 6.
5. Bay 1, Sect. 1, Aisle 6, Plastic Safety Housing broken.
6. Bay 1, Sect. 1 & 2, Aisle 6, Stationary -- Secondary Safety Housing hits shelf and breaks connection apparently because bumper blocks are not long enough.
7. Bay 1, Sect. 1 -- Motor covers do not cover opening completely.
8. Bay 1 & 2, Sect. 2 & 4 -- Mosler alarm boxes hidden behind stationary.
9. Bay 1, Sect. 1, Aisle 1, Stationary -- Not room for boxes because of wires. In fact, there is a serious design problem on all equipment and wires on top shelf for all of Bay 1 that will have to be resolved before work continues on next bays: arm extender placement, excess wire in way of boxes and wires over edge of sharp metal.
10. Bay 1, Sect. 1 & 2 -- Light switch conduit warm -- Why?
11. Bay 2, Sect. 3 -- Anti-tipping device installed at least 2" from edge of shelves. It should be right on end of shelves except back 1" on end panel end.
12. Center aisle -- Ramp at door not poured,
13. Bay 3, Sect. 6 -- Fire pump conduit needs moving.
14. Bay 2, Sect. 4 -- Fire hose pipe and rack needs work

25X1A9a

Distribution:

3  
1  
1  
1  
✓1  
1  
1

C/Using (Service

25X1A9a