

~~CONFIDENTIAL~~

9 FEB 1965

ORIGINAL CLEBY OC1022
☐ DECL ☒ EXTENSION 2012
EXT BYND 6 YRS BY Same
REASON 34(3)

MEMORANDUM FOR THE RECORD

SUBJECT: Project [REDACTED] - Checkout and Testing of Diesel Electric Sets

1. [REDACTED] was given a contract in December 1964, to check out and test the power generating and distribution system on Project [REDACTED]. The [REDACTED] representative started this checkout and testing on 15 December 1964.

2. A number of deficiencies were found to exist and were corrected. Some of these deficiencies were a result of incorrect installation practices [REDACTED] while others were caused by malfunction of equipment procured [REDACTED].

3. This office has been concerned about the length of time taken by the [REDACTED] representative in getting these deficiencies corrected.

4. On 4 January 1965, I talked to [REDACTED] representative, by telephone via Pentagon radio from the [REDACTED] office. The status of the system at this date is as follows:

a. All diesel electric sets have been paralleled with each other, but not all three together. The reason that the three have not been paralleled is due to a part that malfunctioned. This part was shipped via air several days ago.

b. All switchgear installed and checkout out.

c. Power cables from the generator building to the transmitter building tested and found to be satisfactory.

d. Reverse power relays not functioning.

e. Tachometers on unit not functioning.

5. [REDACTED] agreed to ship via air immediately the following:

- a) 3 - Tachometer drives
- b) 1 - Tachometer
- c) 1 - Potentiometer
- d) 1 - Reverse power relay with instruction pamphlet.

6
REV DTS 9-2-82 BY [REDACTED]
COP 35 TYPE 012
REV CLASS 2
NEXT REV 2012 AUTH: HR 10-2
ENG CLASS 2

~~CONFIDENTIAL~~

SUBJECT: Project [REDACTED] - Checkout and Testing of Diesel Electric
Sets

25X1A2g

6. The parts being shipped should enable the [REDACTED] representative to complete his checkout. The time involved will be determined by when the parts arrive and how fast the [REDACTED] representative can find and correct the troubles on the system. I would estimate that it will involve a minimum of ten days to have these units operational.

[REDACTED]

25X1A9a

UEB/RECD/OL

Distribution:

- Orig. & 1 - OL/Files
- 1 - OC/E
- 1 - OC/P
- 1 - EE Div.
- 1 - OL/PD/QFB/IDFS
- ① - OL/RECD/Project (Official)
- 1 - OL/RECD/UEB/Chrono