SECRET

Approved For Release 2003/05/14: CIA-RDP78B05171A000600020070-5

NPIC/TSSG/RED-1817-69 22 September 1969

	MEMORANDUM FOR THE RECORD
25X1	SUBJECT : GSA Inspection of the Silver Recovery System
	REFERENCE: NPIC/TSSG/DED-1740-69, 23 July 1969
	1. On 17 September 1969, the Silver Recovery System, 25X
25X1	installed in was inspected by 25X
25X1	plumbing foreman, and electrical foreman, GSA, Anacostia Group Forces; to ascertain that the installation met the GSA Electrical
	Code and that the plumbing fixtures, piping, valves, etc. were in accord
0574	with GSA plumbing practices. The inspection was set-up with the cooperation SSD,
25X1	SSD,
X	2. All aspects of the system were reviewed by 25X
25X1	and the GSA representatives. There were no discrepancies in the plumbing system while electrical system inspection revealed the
	following:
ig 4	
	a. Color coding of grounding wires incorrect - now corrected.
	b. Two pumps need to be replaced with waterproof connectors - pumps on order.
	3. Additionally, the discharge of the caustic solution into the
	building sewer system was discussed in detail with who
	determined that there would be no contamination or other effects arising from the effluent discharge of the system.
	4. Accordingly, it is felt that this inspection fulfills items 2d, e, f, of the referenced test parameters.
	25X ²
/	TSSG/RED SDB
Declass	Review by NIMA/DOD