

SECRET

OXC-4129
9 November 1962

MEMORANDUM FOR; Chief, Materiel Division/OSA-DD/R

SUBJECT : KC-135, Logistical Support

REFERENCE : Memorandum dated 8 November 1962,
Subject as Above (OXC-4125)

The following comments summarize our current status concerning items of MD/OSA responsibility on the referenced memorandum.

1. Item 2-b - Fuel Handling and Flushing Procedures

Permanent flushing procedures are still being studied at AFLC Wright Patterson Fuel Laboratory. 7 November 1962, [] requested through AFCIG-5 that these procedures be forwarded to Project Headquarters as soon as they are completed. A copy of temporary procedures for flushing KC-135 aircraft developed by [] is attached. The temporary procedure can be used until the results of the study are received from Wright Patterson.

2. Item 2-c - Fuel Storage Facilities



b. Eielson - Construction 95 per cent completed as of 1 November 1962 visit. Fuel tanks were ready to accept fuel at that time. [] notified 1 November 1962 to start shipping fuel to Eielson. Estimated date of completion for Eielson construction is 15 November 1962. AFCIG-5 will direct shipment of R-2 trucks when construction is completed.

USAF review(s) completed.

DOCUMENT NO. 36
NO CHANGE IN CLASS. X
CLASS. CHANGED TO: TS S C 20/2
NEXT REVIEW DATE: 11/2/62
AUTH: HR 70-2
DATE: 11/2/62 REVIEWER: []

SECRET

Copy 3

NOT TO BE DISSEMINATED
OUTSIDE OSA-DD/R

SECRET

OXC-4129

9 November 1962



e. Castle, AFB - [redacted] estimates [redacted] to complete two 10,000 barrel tanks with off-load facilities. The undersigned notified CD/OSA on 7 November 1962 to give [redacted] the go ahead on Castle construction.

3. Item 2 - e - All special fuel studies are being accomplished by P&W fuel specialists.

SIGNED



Materiel Division
OSA-DD/R

Distribution:

Cy - 1 - MD/OSA
2 - OD/OSA
3 - RIB/OSA

SECRET

**NOT TO BE DISSEMINATED
OUTSIDE OSA-DD/R**