

Attachment "D"

SITE PREPARATION FOR THE INSTALLATION OF A FILM PROCESSOR

25X1A6a

ROOM 4S474-R, [REDACTED]

Estimated Cost: \$4,292.36

Estimated By: GSA, Anacostia Group Force

Engineering Required By: None

Alterations to be Performed By: GSA, Anacostia Group Force

Target Date for Completion: 15 June 1964

Description

This site preparation will require the procurement and installation of a 3-inch diameter glass drain pipe running from the first to the fourth floor, re-piping chilled water, the construction of a darkroom by the installation of floor-to-ceiling partitions (NPIC has partitions), punching a 3-foot square opening in a masonry wall, painting touch-up, and the procurement and installation of an electric power panel, as well as related electrical work. A minimum of 30 days lead time is required to procure the glass drain pipe.

Justification

An increase in the operational concept of this activity requires the procurement of an additional film processor for use with the Minicard system. Original utility specifications for this area did not anticipate the installation of this piece of equipment. Consequently, the capacity of the utilities must be increased. The film processor in question is due to be delivered on or before 15 June 1964.