

No. 3 1953

25X1A9a

REUR TWO NINE OCTOBER LETTER SUBJECT REINFORCED CONCRETE
LINTEL AT WINDOW HEADS:

ONE. PROCEED WITH PLACING OF STEEL JOISTS ON ALL AREAS EXCEPT
THOSE BEARING UPON LINTEL FROM WHICH TEST CYLINDER NUMBER SIX
WAS TAKEN.

TWO. DIRECT CONTRACTOR TO REMOVE THE LINTEL FROM WHICH TEST
CYLINDER NUMBER SIX WAS TAKEN. REPLACE THIS LINTEL AND TAKE A TEST
CYLINDER OF CONCRETE USED IN THE REPLACED LINTEL. IF THIS CYLINDER
TESTS ONE SIX THREE THREE POUNDS PER SQUARE INCH AT SEVEN DAYS,
PROCEED WITH PLACING JOISTS OVER IT, RETAINING THE LINTEL SOFFIT
AND SHORING UNDER IT UNTIL TWO EIGHT DAYS.

03/1709Z

FU 1735Z