

SECRET

NPIC/D-160-62
17 September 1962

MEMORANDUM FOR: Chief, Real Estate & Construction Division/OL

ATTENTION: [REDACTED]

50X1

SUBJECT: Requirement Changes in Room 212-2, Building 213

1. It is requested that the Building 213 contractor incorporate the attached change in the computer area, room 212-2, Building 213. This change is necessary in order that we may be provided free access to the units containing the adjustments for component parts of the computer.

2. For additional information, please call [REDACTED]

50X1

50X1
50X1

[REDACTED]
Executive Director, NPIC

Enclosure:
As stated

Distribution:

Orig. & 1 - Addressee, w/encl.

✓ 1 - NPIC/OD, w/encl.

1 - NPIC/AS/LOG BR, w/encl.

NPIC/AS/LOG BR [REDACTED]

(17 September 1962)

50X1

SECRET

GROUP 1
Excluded from automatic
downgrading and
declassification

MEMORANDUM

September 13, 1962

TO:

50X1

FROM:

SUBJECT: Requirement Room 212-2

We are confirming herein the results of the meeting held in our offices on Friday, September 7th, regarding additional information required to complete the design of the terminal cabinet to be installed in the subject room, and attended by the following people:

50X1

The DMM representatives pointed out specific service problems which would develop utilizing the existing cabinet layout and proposed the following solutions:

The main terminal cabinet located in Room 212-1 between Column Lines 12-13 and G-H will be divided. The Modem units which are shown in three rows on project electrical drawing E-93 shall be removed from the cabinet and be re-located in Room 212-2 at the west wall on Column Line G. These units will be installed in a separately built rack, which will provide access to each of the thirty-six units in order that manual setting and re-setting of the units can be accomplished unhindered.

The permanent wall, now in place, located behind the main terminal cabinet shall be removed to a height six feet above the floor and a steel frame and lintel shall be installed in the new opening to support the permanent wall construction above.

The main cabinet shall have, on the rear face, a hinged cover to provide access to the rear panel and other wiring terminations.

- 2 -

The No. 2 cable trays that enter the cabinet shall be extended beyond the cabinet to the new location of the Modem units.

The receptacle power supply shall be located in the new rack for the Modem Units.

As you know, in order to accomplish the necessary construction changes, i.e., wall modification, cable trays, etc., it will be necessary for your organization to request this work be accomplished via routine channels. We are proceeding with the job sketches in order not to further delay the work.

- END MEMO -

cc:

50X1

SCC/dlg