

CONTACTS ON CIA BUILDING

1. White House
2. Bureau of the Budget
3. The Congress

Senate

- ✕ Russell - Chairman Armed Services
- ✕ Saltonstall - Senior Republican on Armed Services and Appropriations subcommittees
- Hayden - Chairman Appropriations
- Chavez - Chairman Appropriations subcommittee
- ✕ Bridges - Senior Republican on Appropriations
- Stennis - Chairman Military Construction subcommittee of Armed Services, member of Appropriations
- ✕ Byrd - Virginia Senator and Armed Services Committee
- Robertson - Virginia Senator and Appropriations Committee

House

- Vinson - Chairman Armed Services
  - Short - Senior Republican Armed Services
  - / Cannon - Chairman Appropriations
  - { Taber - Senior Republican Appropriations
  - { Rosten - Ch. Sub. Committee
4. Governor Stanley of Virginia

**SECRET**  
 BUILDING PLANNING STAFF, OL  
 PLANNING AND CONSTRUCTION OF THE HEADQUARTERS BUILDING  
 1952 - 1962

Planning Phase

1952

|              |           |
|--------------|-----------|
| T/O          | 7         |
| OD           | 10        |
| IP           | 7         |
| <b>TOTAL</b> | <b>17</b> |

1955

|                        |                    |
|------------------------|--------------------|
| Chief                  | 1 OL               |
| Deputy Chief           | 1 OL               |
| Engineers              | 4 OL               |
| Architects             | 4 OL (2); GSA (2)  |
| Draftsmen              | 2 OL               |
| Secretaries            | 2+ OL (2) & pool   |
| Detailees              | 2 OC & OS          |
| Bldg Plan Coordinators | 3 DD/I, DD/P, DD/S |
| <b>TOTAL</b>           | <b>19</b>          |

A&E Construction & Occupancy

1960 - 1962

|                        |                    |
|------------------------|--------------------|
| Chief                  | 1 OL               |
| Deputy Chief           | 1 OL               |
| Special Assistant      | 1 OL               |
| Secretaries            | 2+ OL & pool       |
| Architects             | 4 OL (2); GSA (2)  |
| Space Analysts         | 3 OL               |
| Draftsmen              | 2 OL               |
| Engineers              | 3 OL               |
| Move Plans & Coord     | 5 OL (4); OS (1)   |
| Detailees              | 2 OC & OS          |
| Bldg Plan Coordinators | 3 DD/I, DD/P, DD/S |
| <b>TOTAL</b>           | <b>27</b>          |

a. Historical records indicate that BPS was established in 1952 by the assignment of seven persons from the Office of Logistics (OL). The staff gradually expanded during the building planning and design stages through 1955 by the assignment of additional personnel from OL and detailees from other components of the Agency and GSA. In addition, there were two full-time detailees from the Office of Security (OS) assigned to the building architect's office in New York City.

b. In addition, OS in 1957 had two men assigned during the clearing and excavation phase and nine assigned during the general construction.

c. Personnel records reflect assignment of three additional slots for BPS to OL on 16 August 1955 and three more on 7 October 1955. The remainder of the OL positions were absorbed by OL. At the time, OL had a ceiling of [REDACTED] with 25X9 only [REDACTED] on duty, thus alleviating the need for additional positions to meet requirements for BPS.

25X9

**SECRET**